



State of Ohio Environmental Protection Agency

## Southeast District Office

2195 Front Street  
Logan, Ohio 43138TELE: (740) 385-8501 FAX: (740) 385-6490  
www.epa.state.oh.usTed Strickland, Governor  
Lee Fisher, Lieutenant Governor  
Chris Korteski, Director

August 13, 2007

Re: Ross County  
Aldi Inc. - Chillicothe  
Storm Water Construction Activity  
Notice of Violation  
0GC00983\*AGDaniel Gavin  
Aldi Inc.  
PO Box 2997  
Springfield, OH 45502

Dear Mr. Gavin:

On July 19, 2007, I visited your site on Bridge Street in Chillicothe. The purpose of the inspection was to determine the compliance of this site with the National Pollutant Discharge Elimination System (NPDES) permit for the discharge of stormwater associated with construction activity. The inspection was conducted under the provisions of Ohio's water pollution control statutes, Ohio Revised Code (ORC) Chapter 6111. The following areas need to be addressed:

- Both construction entrances lacked sufficient aggregate.** Part III.G.2.g.ii. of the permit requires that off-site vehicle tracking of sediments be minimized. This is accomplished by constructing a proper construction entrance. The *Rainwater and Land Development* manual defines a construction entrance as a pad of aggregate 6 inches deep, 10 feet wide and 50 feet in length (30 feet for single residence lots).
- The silt fence along Bridge Street was over loaded with sediment and must be repaired.** Part III.G.2.h of the permit states that all sediment control practices must be maintained and repaired until the entire up slope area of the development has been stabilized. According to Part III.G.2.i. of the permit, controls must be inspected once every seven calendar days and within 24 hours after any storm event greater than one half an inch in 24 hours. Repairs must be accomplished within three days of the inspection, except in the case of sediment ponds, which must be repaired within 10 days. In accordance with Part III.G.2.d.vi., if inspections or other information indicates that a control is not functioning or ineffectual, then the permittee must replace or modify the control. Part III.G.2.d.iii of the permit requires silt fence to be installed on a level contour. Silt fence should be utilized in accordance with the specification of the *Rainwater and Land Development* manual.

