



\*2GC0224420090728\*

VAN WERT	VAN WERT COUNTY ENGINEER SITE	2GC02244	2009/07/28	MEIENBURG,	VAN WERT
	RELOCATION			DANIELLE	



State of Ohio Environmental Protection Agency

**Northwest District Office**

347 North Dunbridge Rd.  
Bowling Green, OH 43402-9398

TELE: (419) 352-8461 FAX: (419) 352-8468  
www.epa.state.oh.us

Ted Strickland, Governor  
Lee Fisher, Lieutenant Governor  
Chris Korleski, Director

Re: Van Wert County  
Van Wert County Engineer Site Relocation  
Construction  
Storm Water

July 27, 2009

Van Wert County Engineers Office  
Mr. Kyle Wendel  
220 South Market Street  
Van Wert, Ohio 45891

Dear Mr. Wendel:

On July 16, 2009, I inspected the Van Wert County Engineer Site Relocation at 1196 Grill Road, in Van Wert. The purpose of my visit was to evaluate compliance of the site with the National Pollutant Discharge Elimination System (NPDES) permit for storm water discharges associated with construction activity, Facility ID No. 2GC02244. The inspection was conducted under the provisions of Ohio's water pollution control statutes, Ohio Revised Code (ORC) Chapter 6111. Ohio EPA has no record of other permittees for this site.

As a result of the inspection, I have the following comments:


1. At the time of inspection, the site was inactive. Some groundwork was begun. Due to the absence of personnel or a construction trailer, the Storm Water Pollution Prevention Plans (SWP3) and inspection logs were not available for review.
2. No sediment controls were in use. Sediment barriers were not placed between disturbed ground, stockpiles and Pike Run. *Permit Requires:* Structural practices shall be used on all sites remaining disturbed for more than 14 days. They shall be implemented prior to grading and within seven days from the start of grubbing. They must remain functional until the upslope area is restabilized. Structural practices shall be implemented to protect adjacent streams. *This is a violation of Parts III.G.2.d and d.v. of the permit.* Sediment controls must be installed.
3. A proper construction entrance was needed on the entrance to the project on Grill Road, where vehicles had accessed the site. Tracking was observed on the roadway. *This is a violation of Part III.G.2.g.ii of the permit.* A stone entrance must be installed.

Please keep in mind as you continue through the project, that any portion of the site that will remain idle for 21 days or more must have temporary stabilization applied within the first 7 days. Please see Part III.G.2.b.i of the permit.

Mr. Kyle Wendel  
July 27, 2009  
Page Two

Within 10 days of the date on this letter, please submit to this office **written notification** as to the actions taken or proposed to prevent any future violations. Your response should include the dates, either actual or proposed, for the completion of the actions. If there are any questions, please contact me at (419) 373-3006.

Sincerely,



Danielle Meienburg  
Division of Surface Water  
Storm Water Program

/lb

pc ~~NWDO:File~~  
Bill Lawson, Van Wert City Engineer



\*2GC0224420100830\*

VAN WERT | VAN WERT COUNTY ENGINEER SITE | 2GC02244 | 2010/08/30 | TEBBE, PATRICIA | VAN WERT  
RELOCATION



**Environmental  
Protection Agency**

Ted Strickland, Governor  
Lee Fisher, Lt. Governor  
Chris Korteski, Director

Re: Van Wert County  
Construction  
Storm Water  
Permit No. 2GC02244AG

August 30, 2010

Mr. Kyle Wendel, PE, PS  
Van Wert County Engineer  
220 S Market Street  
Van Wert, OH 45891

Dear Mr. Wendel:

On July 28, 2010, I performed an inspection of the Van Wert County Engineer Site Relocation project located at 1196 Grill Rd., Van Wert County. The purpose of this visit was to evaluate compliance of the site with the National Pollutant Discharge Elimination System (NPDES) permit for storm water discharges associated with construction activity (Construction General Permit or CGP). The inspection was conducted under the provisions of Ohio's water pollution control statutes, Ohio Revised Code (ORC) Chapter 6111.

At the time of the inspection, there was no active construction. Most areas that have been disturbed appeared to have received final stabilization. The CGP is still active and there is a possibility of future construction. If future development occurs, please be aware that all terms and conditions of the CGP will continue to apply.

If you have any questions, please contact me at (419) 373-3016 or by e-mail at [patricia.tebbe@epa.state.oh.us](mailto:patricia.tebbe@epa.state.oh.us)

Sincerely,

Patricia A. Tebbe, P.E.  
Division of Surface Water

/lb

pc

**NWDOEfile**

Van Wert SWCD