



John R. Kasich, Governor  
Mary Taylor, Lt. Governor  
Scott J. Nally, Director

May 29, 2013

Gary Nuss  
Nationwide Realty Investors  
375 N Front Street, Suite 200  
Columbus, OH 43216

**Re: Storm Water Inspection at Giant Eagle Grandview Yard/ Franklin County  
Permit Number: 4GC03836\*AG**

Dear Mr. Nuss:

This letter is written in follow-up to a construction storm water inspection by Elizabeth Pleta and Brittany Turner of the Ohio EPA, at Giant Eagle Grandview Yard located at North side of West Third Avenue, East of Edgehill Road, South and West of the Rail Road Tracks on May 22, 2013. The purpose of the inspection was to evaluate compliance with Ohio EPA's General Storm Water Permit Associated with Construction Activities. During the inspection, we noted the following:

**Sediment and Erosion Controls:**

- It was noted that the parking lot has been paved. This area and the surrounding area appear to be stable at this time.

It appears that further building construction has been postponed. When construction resumes please note Ohio EPA has received and approved this site for coverage under the General Storm Water Permit associated with Construction Activities. Ohio EPA's Storm Water Staff will be conducting future storm water inspections to ensure compliance with the General Permit. Please be aware the Agency will be ensuring the following conditions are addressed:

- **Storm Water Pollution Prevention Plan (SWPPP):** A SWPPP must be developed specific for this site. The SWPPP must address the implementation and maintenance of the sediment and erosion controls during all phases of construction. The SWPPP must be updated to reflect the potential dynamics of construction activities. Site maps, depicting drainage patterns and the location of all controls must be inclusive in the SWPPP. The SWPPP must be maintained onsite available for review.

- **Sediment Control Requirements:** The General Permit mandates the installation of appropriate sediment controls as the first step of construction. If the SWPPP depicts the use of a centralized sediment basin for control, the agency will ensure the basin is installed to control all phases of construction. This directly applies to control prior and following the installation of the storm sewer system. Perimeter controls must be installed and maintained.
- **Erosion Control Requirements:** Please be aware the General Permit mandates specific permanent and temporary stabilization requirements. All disturbed areas which remain idle in excess of 21 days must be protected from erosion within seven days of the last earth disturbing activities. All areas of final grade must be protected within seven days. All earth disturbing activities should be clearly logged in your inspection reports to ensure the 21 day / seven day requirement is not violated.
- **Maintenance Requirements:** The General Permit requires the permittee to conduct inspections of all sediment and erosion controls every seven days or within 24 hours of a rain event equal to or greater than 0.5 inches. A log of the inspections and resulting corrective actions must be maintained on site available for review. All earth disturbing activities must be clearly documented in your inspection reports to ensure the temporary or permanent stabilization requirements are not violated.

If you have any questions regarding this letter or the inspection, please do not hesitate to contact me at our Central District Office at (614) 728-3844. Follow-up inspections will be conducted to ensure the conditions of the General Permit are continuing to be met.

Sincerely,



Harry Kallipolitis  
Storm Water Coordinator  
Division of Surface Water  
Central District Office