



Environmental  
Protection Agency

John R. Kasich, Governor  
Mary Taylor, Lt. Governor  
Scott J. Nally, Director

May 23, 2011

Han Nguyen  
Keystone Construction, Incorporated  
2415 South High Street  
Columbus, OH 43207

**Re: Suburban Village / Pickaway County**

Dear Mr. Nguyen:

This letter is written in follow-up to a construction storm water inspection that I conducted at the Suburban Village located at the corner of Jefferson Street and Station Street on May 9, 2011. The purpose of the inspection was to evaluate compliance with the General Storm Water Permit Associated with Construction Activities. During the inspection, the following items were noted:

**Sediment and Erosion Controls:**

- There were no new homes under construction.
- Sediment needed to be removed from the road near the sediment pond. Also, the dandy bags needed to be maintained.
- The sediment basin needed to be maintained. The sediment basin was full of debris, tires and cattails.

If you have any questions regarding this letter or the inspection, please do not hesitate to contact me at our Central District Office at (614) 728-3851.

Sincerely,

Gregory L. Sanders  
Environmental Specialist  
Division of Surface Water  
Central District Office

c: Jeff Bohne, Water Quality Supervisor, DSW/CDO

GS/nsm Suburban Village, May 9, 2011

