



4GCD000720110712

2011/07/12

4GCD0007

CLOVER GROFF RUN STREAM RESTOR PROJ PH 2



Environmental
Protection Agency

John R. Kasich, Governor
Mary Taylor, Lt. Governor
Scott J. Nally, Director

July 12, 2011

Brad Westall
City of Columbus Recreation and Parks Department
1111 East Broad Street
Columbus, OH 43223

**Re: Construction Storm Water Inspection at Clover Groff Run Stream Restoration Project
Phase Two / Franklin County
Permit Number: 4GCD00073*AG**

Dear Mr. Westall:

This letter is written regarding a storm water inspection conducted by Greg Mann and Kelsey Heyob of the Ohio EPA at Clover Groff Run Stream Restoration Project Phase Two located at 2121 Spindler Road Columbus Ohio on June 28, 2011. The purpose of the inspection was to evaluate compliance with the General Storm Water Permit Associated with Construction Activities. During the inspection, our staff noted the following issues associated with construction activities at this site:

Sediment and Erosion Control:

- Barren areas are currently contained as the floodplain is excavated. Please continue to utilize this process as a primary sediment control.
- I understand it may become necessary to dewater the excavated floodplain. Please ensure dewatering activities do not result in turbid discharges to waters of the state namely Clover Groff (see Figure 1).

If you have any questions regarding this letter or the inspection, please do not hesitate to contact me at our Central District Office at 614-728-3844 or email at harry.kallipolitis@epa.state.oh.us.

Sincerely,

Harry Kallipolitis
Storm Water Coordinator
Division of Surface Water
Central District Office


Enclosure

c: Jeff Bohne, Water Quality Supervisor, DSW/CDO

HK/nsm Clover Groff Stream Restoration Phase 2, 6-30-11

Central District Office
50 West Town Street, Suite 700
P.O. Box 1049
Columbus, OH 43216-1049

614 | 728 3778
614 | 728 3898 (fax)
www.epa.ohio.gov





Clover Groff Run
Big Darby Watershed
Photo by Kelsey Heyob
6/28/11

Figure 1

