



**Environmental
Protection Agency**

John R. Kasich, Governor
Mary Taylor, Lt. Governor
Scott J. Nally, Director

Re: Notice of Violation
Fulton County
Delta WTP
NPDES Permit

August 31, 2011

Mr. Derek Allen
Village Administrator
Village of Delta
401 Main Street
Delta, Ohio 43515

Dear Mr. Allen:

On August 24, 2011, an inspection of the Delta Water Treatment Plant (WTP) was conducted. Ms. Alex Slawinski was present and provided information on the operation and maintenance of the facility.

The effluent from the WTP was clear, colorless, and had no noticeable odor. It was observed that a control valve was installed on the pipe leading to the water treatment plants discharge holding tank. The purpose of the valve is to prevent the receiving stream from backing up into the discharge piping. It was recommended that the valve be moved to the manhole closest to the stream at the end of the pipe.

A review of the discharge monitoring reports for the WTP from October 2010 to August 2011 shows that there have been several effluent limit violations. The specific instances of non-compliance are attached on a separate sheet. Further review of your self-monitoring reports for the previous six months, ending in July 2011, indicates that you are in significant non-compliance (SNC) with an effluent limitation contained in your NPDES permit. The specific instance of SNC is attached on a separate sheet.

If there are any questions regarding the inspection, please contact me at (419) 373 – 3053.

Sincerely,

Ryan Gierhart
Division of Surface Water

/jlm

Enclosures

pc: Mayor and Council
NWDO – DSW File (2) →

Get New Data

| Permit No | Reporting Period | Station | Reporting Code | Parameter | Limit Type | Limit | Reported Value | Violation Date |
|-------------|------------------|---------|----------------|------------------------|------------|-------|----------------|----------------|
| 2IW00070*GD | March 2011 | 001 | 00530 | Total Suspended Solids | 1D Conc | 18 | 26. | 3/28/2011 |
| 2IW00070*GD | May 2011 | 001 | 00530 | Total Suspended Solids | 1D Conc | 18 | 36. | 5/2/2011 |
| 2IW00070*GD | May 2011 | 001 | 00530 | Total Suspended Solids | 30D Conc | 12 | 36. | 5/1/2011 |

Get New
Data

Get Detail
for Selected
Permit

Facilities in Significant Non-Compliance **

Period: Feb-11 Jul-11

| County | Permit # | Facility Name | Major | Station Code | Param Code | Parameter Name | Max % Exceed | # Months Signif Exceed (1)** | # Months Exceed (2)** |
|--------|----------|---------------|-------|--------------|------------|------------------------|--------------|------------------------------|-----------------------|
| Fulton | 2IW00070 | Delta WTP | | 1 | 00530 | Total Suspended Solids | 200 | 2 | 2 |