



2GC0238520100809

RICHLAND OREILLY AUTO PARTS

2GC02385 2010/08/09 CLEMENT, SARAH MANSFIELD



**Environmental
Protection Agency**

Ted Strickland, Governor
Lee Fisher, Lt. Governor
Chris Korleski, Director

Re: Richland County
O'Reilly Auto Parts
Construction
Storm Water

August 9, 2010

Mr. Patrick Tasset
233 South Patterson
Springfield, Missouri 65802

Dear Mr. Tasset:

On June 16, 2010, Sarah Clement and Judson Delancey inspected O'Reilly Auto Parts on State Route 42 (Ashland Road) in Mansfield. The purpose of the inspection was to evaluate compliance of the site with the National Pollutant Discharge Elimination System (NPDES) permit for storm water discharges associated with construction activity, Facility ID No. 2 GC02385*AG. The inspection was conducted under the provisions of Ohio's water pollution control statutes, Ohio Revised Code (ORC) Chapter 6111. Ohio EPA has no record of other permittees for this site. As a result of this inspection, your site may be eligible for termination of NPDES permit coverage.

It appears that construction activities at O'Reilly Auto Parts are near completion. The exterior of the building was completed and the parking lot was paved. Accordingly, a Notice of Termination (NOT) must be filed to relieve you of the obligation to comply with this general permit. An NOT may be filed if one or more of the following conditions have been met:

- Final stabilization has been achieved on all portions of the site for which the permittee is responsible. Final stabilization means:

All soil disturbing activities at the site are complete and a uniform perennial vegetative cover of at least 70% density has been established over the entire site. All temporary erosion and sediment control measures have been removed, properly disposed of, and all trapped sediment has been permanently stabilized.

- Another operator(s) has assumed control over all areas of the site that have not been fully stabilized.

Your site does not meet all the above criteria at this time. It appears that the site had been seeded; however a vegetative density of 70% has not been achieved across the entire project.

Mr. Patrick Tasset
August 9, 2010
Page 2


All temporary erosion and sediment controls must remain in place until the 70% vegetative density has been achieved. There are areas of the site that must be reseeded in order to establish the appropriate uniform vegetative cover.

Please send a written response describing what post construction storm water management practices are being/will be implemented at the site within 10 days of the date on this letter. The permit requires that post-construction Best Management Practices (BMPs) are installed during construction to control pollutants in the storm water discharges that will occur after construction has concluded. Such practices may include, but are not limited to: storm water extended detention structures; retention structures; water quality swales; and bioretention areas. Your reply should include the type(s) of practices you are implementing, the basis for their design, and installation dates.

When a uniform growth density of 70% has been achieved over the entire site and post-construction storm water management controls have been implemented, you will be eligible to file a Notice of Termination (NOT) form. This form can be found online at: <http://www.epa.ohio.gov/dsw/storm/stormform.aspx>. NOTs must be filed with Ohio EPA's Central Office within 45 days of when the above criteria are met.

If there are any questions, please contact me at (419) 373-3009.

Sincerely,



Lynette Hablitzel, P.E.
Division of Surface Water
Storm Water Program

/llr

pc: ~~DSW-NWDO:File~~
Thomas E. Beck, Richland County Engineer
Richland County SWCD