



**Environmental
Protection Agency**

John R. Kasich, Governor
Mary Taylor, Lt. Governor
Scott J. Nally, Director

Re: Ashland County
American Augers Inc.
Construction
Storm Water

August 31, 2012

Mr. William Sliwinski
Campbell Construction Inc.
1159 Blachleyville Road
Wooster, Ohio 44691

Dear Mr. Sliwinski:

On August 9, 2012, Tyler Leggett, Judson Delancey and Jessica Heitman inspected American Augers Inc. at 135 US Route 42, Jackson Township (photos taken). The purpose of the visit was to evaluate compliance of the site with the National Pollutant Discharge Elimination System (NPDES) permit for storm water discharges associated with construction activity, Facility ID No. 2GC02111*AG. The inspection was conducted under the provisions of Ohio's water pollution control statutes, Ohio Revised Code (ORC) Chapter 6111. No one was present onsite at the time of our visit.

It appeared that construction at the site was complete and a majority of the bare areas of the site had been seeded and had a grass cover. A finished building was present. It was not evident what post construction storm water management controls had been installed to meet the permit requirements. A Notice of Termination (NOT) must be filed to relieve you of the obligation to comply with this general permit. An NOT may be filed if one or more of the following conditions have been met:

- Final stabilization has been established on all areas of the site for which the permittee is responsible. Final stabilization means that all soil disturbing activities at the site are complete and a uniform perennial vegetative cover of at least 70% density has been established over the entire site. All temporary erosion and sediment control measures have been removed, properly disposed of, and all trapped sediment has been permanently stabilized; or
- Another operator(s) has assumed control over all areas of the site that have not been fully stabilized.

Mr. William Sliwinski
August 31, 2012
Page Two

Your site does not appear to meet the above requirements. Specifically, staff noticed an unstabilized soil stockpile at the southwest corner of the building. When this stockpile has been seeded and has reached a 70% density of perennial vegetative cover and you have installed the post construction storm water management facilities required by the permit, you may file the NOT form. The NOT form and instructions can be found on our website:


<http://www.epa.ohio.gov/dsw/storm/stormform.aspx>

NOTs must be mailed to Ohio EPA's Central Office within 45 days of when the above criteria are met.

Within 10 days of the date on this letter, please submit a written description of how the post construction storm water management requirements will be met for this project. Your reply should include the type(s) of practices you are implementing and the basis for their design.

If there are any questions, please contact me at (419) 373-3009.

Sincerely,



Lynette Hablitzel, P.E.
Division of Storm Water
Storm Water Program

/jlm

ec: Bob Kerr, District Technician, Ashland County SWCD
Edward J. Meixner, P.E., P.S., Ashland County Engineer

pc: NWDO file

08/09/2012. Ashland County. American Augers Inc. West of site looking southeast. Unstabilized soil stockpile.
Taken by Jessica Heitman. American Augers_08092012_01.



08/09/2012. Ashland County. American Augers Inc. West of site looking southeast. Taken by Jessica Heitman.
American Augers_08092012_02.



08/09/2012. Ashland County. American Augers Inc. West of site looking east. Taken by Jessica Heltman.
American Augers_08092012_03.

