



John R. Kasich, Governor  
Mary Taylor, Lt. Governor  
Scott J. Nally, Director

June 24, 2013

Mr. Steven Hartke  
Butler County Engineers Office  
1921 Fairground Ave.  
Hamilton, OH 45011

**RE: Liberty Fairfield at State Route 4; NPDES Permit #1GC04515\*AG  
Compliance Inspection Findings**

Dear Mr. Hartke:

On Thursday, June 20, 2013, I inspected the Liberty Fairfield Road at State Route 4 site in Hamilton, Ohio to determine compliance with the site's NPDES construction site storm water discharge permit. You were present during the inspection.

Based on my observations, there were no obvious violations of the project's storm water discharge permit. I did not review the sediment control inspections logs or the site's storm water pollution prevention plan before my inspection.

All best management practices seem to be working efficiently at this point. As a reminder, any disturbed areas that will be dormant for more than 14 days, require temporary stabilization within seven days of the most recent disturbance within the area.

No response to this letter is needed.

If you have any questions regarding the NPDES permit, you may contact me at (937) 204-1002 or via email [james.schwieterman@epa.ohio.gov](mailto:james.schwieterman@epa.ohio.gov).

Sincerely,

A handwritten signature in black ink, appearing to read "James Schwieterman", is written over a horizontal line.

James Schwieterman  
Storm Water Group  
Division of Surface Water

JS/tb

Enclosed: Inspection Sheet

Ohio EPA DSW Storm Water Section, Construction Site Visit Information Form

Inspector initials: JS Visit date: 6/20/13 Permit # 16604515-A6

Site Name: Liberty Fairfield at State Route 4 Butler County

Site Address: Intersection at State Route 4

People Contacted On Site: Steven Hartke - Engineer

Phone: 513-785-4126 E-mail: hartkes@bcoo.org

1. Did you see the following on site?

| ITEM                                 | YES | NO | Not Requested | Comments |
|--------------------------------------|-----|----|---------------|----------|
| NOI                                  |     |    | ✓             |          |
| Coverage Letter                      |     |    | ✓             |          |
| SWP3                                 |     |    | ✓             |          |
| Inspection Records                   |     |    | ✓             |          |
| Contractor & Subs signature document |     |    | ✓             |          |

2. Acreage Disturbed: 5.27

3. Site Status: Clearing/grubbing Rough Grading Storm sewers in  
 Streets in Utilities installed Final Grade Final stabilization

4. Are BMPs needed: Yes, around the tributary to the Great Miami

5. Are BMPs effective? All Some None No BMPs

Explain: Silt Fence

6. What post construction controls are shown on the SWP3? A Series of catch basins

along both sides of Liberty Fairfield, small ditches being diverted into 32 inch pipe

7. Were Photos taken & saved? Yes 8. Was an NOV issued? Conduit in place on west side of road

Additional notes/comments:

- Small disturbances around road / storm catch basins