



John R. Kasich, Governor
Mary Taylor, Lt. Governor
Scott J. Nally, Director

July 10, 2013

Mr. Jeremy Carter
Bruns General Contracting Inc.
3050 Tipp-Cowlesville Road
Tipp City, OH 45371

RE: Vandalia Christian Tabernacle Church; NPDES Permit #1GC04653*AG; Compliance Inspection Findings

Dear Mr. Carter:

On Monday, July 8, 2013, I inspected the Vandalia Christian Tabernacle Church site in Tipp City, Ohio to determine compliance with the site's NPDES construction site storm water discharge permit. No one was present during the inspection

Based on my observations, there were no obvious violations of the project's storm water discharge permit. I did not review the sediment control inspection logs or the site's storm water pollution prevention plan before my inspection, but records of inspections of the erosion control BMPs are required to be kept.

All best management practices seem to be working efficiently at this point. Just a reminder, that any disturbed areas that will be dormant for more than 14 days require temporary stabilization within seven days of the most recent disturbance within the area.

Please provide a copy of the site's SWP3 to this office for review, along with copies of sediment control inspection logs kept since the project started. This information must be provided within 14 days of the receipt of this letter.

If you have any questions regarding the NPDES permit you can contact me at (937) 204-1002 or via email at james.schwieterman@epa.ohio.gov.

Sincerely,

James Schwieterman
Storm Water Group
Division of Surface Water

JS/kb

Enclosed: Inspection Sheet

Ohio EPA DSW Storm Water Section, Construction Site Visit Information Form

Inspector initials: JS Visit date: 7/8/13 Permit # 16C04653*AG

Site Name: Vandalia Christian Tabernacle Church

Site Address: 11780 North Dixie Drive Vandalia, OH

People Contacted On Site: _____

Phone: _____ E-mail: _____

1. Did you see the following on site?

ITEM	YES	NO	Not Requested	Comments
NOI			✓	NO ONE
Coverage Letter			✓	ON SITE
SWP3			✓	
Inspection Records			✓	
Contractor & Subs signature document			✓	

2. Acreage Disturbed: 21.45

3. Site Status: Clearing/grubbing Rough Grading Storm sewers in _____
 Streets in _____ Utilities installed _____ Final Grade _____ Final stabilization _____

4. Are BMPs needed: Yes

5. Are BMPs effective? All Some None No BMPs

Explain: Silt fence along contour lines of property border, Sediment basin/Trap in middle?
Effective Construction Entrance

6. What post construction controls are shown on the SWP3? _____

7. Were Photos taken & saved? Yes 8. Was an NOV issued? NO

Additional notes/comments:
- Ask for SWP3 & Inspection Records