



John R. Kasich, Governor
Mary Taylor, Lt. Governor
Scott J. Nally, Director

July 31, 2013

Mr. Matt Leopard
Messer Construction
2495 Langton Farm Road
Cincinnati, OH 45237

RE: Forest Pharmaceuticals; NPDES Permit # 1GC04397*AG; Construction Site Inspection

Dear Mr. Leopard:

On Tuesday, July 30, 2013, I inspected the Forest Pharmaceuticals construction site located in Blue Ash, Ohio, to determine compliance with its NPDES construction site storm water discharge permit. I met with yourself as well as Scott Parker who showed me the site.

Based on my observations, there were no obvious violations of the project's storm water discharge permit. I did not review sediment control inspection logs, or the site's storm water pollution prevention plan (SWPPP).

As a reminder, compliance with the permit must be upheld until construction is complete, and all areas of the site have been permanently stabilized with vegetation or other ground cover. Once final stabilization is achieved, the construction permit must be terminated by completing the one page "notice of termination" (NOT) form found at http://www.epa.ohio.gov/Portals/35/permits/General_NOT.pdf and sending it to the following address:

Ohio Environmental Protection Agency
General Permit Program
PO Box 1049
Columbus, OH 43216-1049

Mr. Matt Leopard
Forest Pharmaceuticals
July 31, 2013
Page 2

If you have questions regarding this letter you can contact me at (937) 204-1003, or via email at eric.damian@epa.ohio.gov.

Sincerely,

A handwritten signature in black ink, appearing to read "Eric Damian", with a large, stylized flourish extending to the right.

Eric Damian
Storm Water Group
Division of Surface Water

ED/kb

cc: Scott Parker, Senior Superintendent, Messer Construction Co.

Enclosure: Inspection Form

Ohio EPA DSW Storm Water Section, Construction Site Visit Information Form

Inspector Initials: ESD Visit date: 7/30/13 Permit # 1GC04397*AG

Site Name: Forest Pharmaceuticals

Site Address: 10901 Kenwood Rd.

People Contacted On Site: Scott Parker

Phone: 513-615-0444 E-mail: sparker@messer.com

1. Did you see the following on site?

ITEM	YES	NO	Not Requested	Comments
NOI				
Coverage Letter				
SWP3				
Inspection Records				
Contractor & Subs signature document				

2. Acreage Disturbed: 11.06

3. Site Status: Clearing/grubbing

Rough Grading Storm sewers in

Streets in Utilities installed Final Grade Final stabilization

4. Are BMPs needed: no

5. Are BMPs effective? All Some None No BMPs

Explain: inlet protection, silt fence, all drains to retention pond

6. What post construction controls are shown on the SWP3? retention pond

7. Were Photos taken & saved? no

8. Was an NOV issued? no

Additional notes/comments:

- retention pond outlets to storm system on Kenwood Rd.
- roof drain will go to pond as well
- very good construction entrance
- excellent site overall