



State of Ohio Environmental Protection Agency

Southeast District Office

2195 Front Street
Logan, Ohio 43138

TELE: (740) 385-8501 FAX: (740) 385-6490
www.epa.state.oh.us

Ted Strickland, Governor
Lee Fisher, Lieutenant Governor
Chris Korleski, Director

August 13, 2007

Re: Athens County
Holzer Clinic
Storm Water Construction Activity
Notice of Violation
0GC00969*AG

Ryan Buckley
Kinsale Corporation
PO Box 37
Chester, OH 45720

Dear Mr. Buckley:

On July 18, 2007, Nathan Weber, of this office, and I visited your site on East State Street in Athens. The purpose of the inspection was to determine the compliance of this site with the National Pollutant Discharge Elimination System (NPDES) permit for the discharge of stormwater associated with construction activity. The inspection was conducted under the provisions of Ohio's water pollution control statutes, Ohio Revised Code (ORC) Chapter 6111. The following areas need to be addressed:

1. **Submit your Storm Water Pollution Prevention Plans for review.**
2. **A sediment pond had yet to be installed upon inspection. Ponds must be installed within 7 days of first grubbing the area they control. Install the needed pond immediately and ensure that it is of sufficient size.** Part III.G.2.d.ii of the permit requires concentrated runoff and runoff from drainage areas, which exceed the design capacity of silt fence or inlet protection, to be conveyed to a sediment settling pond. Sites over 5 acres must install a sediment pond. Sediment ponds must be capable of holding 67 cubic yards of storage per on site and off site drainage acre. Sediment must be removed from the sediment pond when the design capacity has been reduced by 40 percent (this is typically reached when the pond is half full).
3. **There was no stormwater control around the soil stockpile on the property. Install a berm or silt fence around the stockpile to control sediment.** In accordance with Part III.G.2.d.i. and Part III.G.2.h. of the permit, all sediment control structures shall be functional throughout the course of earth disturbing activities. Sediment controls should be in place prior to the onset of construction activities and must remain in place until the entire up slope area is stabilized.

Sediment and erosion controls for your site must meet the guidelines and design criteria set forth in the above mentioned *Rainwater and Land Development* manual. A copy of this manual may be obtained by contacting the Ohio Department of Natural Resources, Division of Soil and Water Conservation, at (614) 265-6610.

Within fourteen (14) days of receipt of this letter, please submit to me at this office a written notification as to actions taken or proposed to eliminate violations of the permit. Your response should include the dates, either actual or proposed, for the completion of the actions. If you have any questions, please contact me at (740) 385-8501 or Aaron Wolfe at (740) 380-5277.

Sincerely,



Michael Campbell
Storm Water Section
Division of Surface Water

MC/jg