



Environmental
Protection Agency

John R. Kasich, Governor
Mary Taylor, Lt. Governor
Scott J. Nally, Director

September 19, 2011

Jim Lipnos
Homewood Cooperation
2700 East Dublin Granville Road
Columbus, OH 43231

**Re: Construction Storm Water Inspection at Hamilton Run Mass Fill
Franklin County
Permit Number: 4GCD00080 *AG**

Dear Mr. Lipnos:

This letter is written regarding a storm water inspection I conducted at Hamilton Run Mass Fill located along the west side of Alton Darby Creek and north of new Roberts Road on August 25, 2011. The purpose of the inspection was to evaluate compliance with the General Storm Water Permit associated with Construction Activities. During the inspection, the following items were noted:

Sediment and Erosion Control:

- The perimeter controls have been maintained in accordance with the General Storm Water Permit.
- I have received and approved the contingency plan regarding the discharge from the centralized sediment basin from the site. Please note previous monitoring of this basin indicated additional onsite measures were needed to ensure compliance with the Darby General Storm Water Permit.
- Please implement corrective measures to ensure the 45 milligram per liter target is adequately addressed.
- Be aware the General Permit states that all barren areas which remain idle in excess of 21 days must be protected from erosion within seven days of the last earth disturbing activities. This specifically applies to the large stock pile and all barren areas associated with this site. In addition, erosion protection must be implemented for all areas of final grade within seven (7) days.
- I noted a small depression located at the northeast corner of the site. Corrective measures were implemented to minimize offsite sedimentation in this depression area. However, I highly recommend that additional grading is instituted to ensure positive drainage of all barren areas to the impoundment intended for sediment control.

Jim Lipnos
Homewood Cooperation
Page 2

If you have any questions regarding this letter or the inspection, please do not hesitate to contact me at our Central District Office at 614-728-3844 or email at harry.kallipolitis@epa.state.oh.us. In addition, please provide a written response (**email preferred**) to the action items addressed above within ten days from receipt of this letter. A follow up inspection will be conducted to ensure the minimum conditions of the General Permit have been met.

Sincerely,



Harry Kallipolitis
Storm Water Coordinator
Ohio EPA
Division of Surface Water

c: Jeff Bohne, Water Quality Supervisor, DSW / CDO

Hamilton Run Mass Fill project
Big Darby Creek Watershed
August 19, 2011
Photo by: Greg Sanders



Figure 1

Hamilton Run Mass Fill project
Install better erosion controls
Maintain erosion controls
Big Darby Creek Watershed
August 19, 2011
Photo by: Greg Sanders



Figure 2

