



Environmental
Protection Agency

John R. Kasich, Governor
Mary Taylor, Lt. Governor
Scott J. Nally, Director

October 6, 2011

Jeff Sellers
Tech International
200 East Coshocton St.
Johnstown, OH 43031

**Re: Storm Water Inspection at Tech International / Licking County
Permit Number: 4GR00289*DG**

Dear Mr. Sellers:

This letter reflects a preliminary storm water inspection I conducted at Tech International located at 200 East Coshocton Street in Johnstown, Ohio on September 22, 2011. The inspection was conducted to evaluate compliance with the General Storm Water Permit Associated with Industrial Activities. Based on my preliminary evaluation, the following items were noted:

Sediment and Erosion Controls:

- A Storm Water Pollution Prevention Plan (SWPPP) must be developed specific for this site. The SWPPP must address all materials and processes exposed to Storm water. A site map must be developed which clearly delineates all drainage patterns and storm water outfalls associated with this site. In addition, the site map must include the location of all Best Management Practices (BMPs) implemented to minimize the threat of storm water contamination.
- During the preliminary evaluation, I noted a small tank farm located on the premises. It appears that the tank farm was properly provided with secondary containment and covered with a roof to minimize storm water exposure.


Dewatering Protocols:

- Dewatering protocols must be inclusive in your SWPPP for the dewatering of all areas of secondary containment. The dewatering plan must include a dewatering log which includes the authorized representative, date and time of the release, approximate amount of release, and any testing conducted to make sure the storm water is free of contamination. A log should be maintained on site and inclusive in the SWPPP.

Jeff Sellers
Tech International
Page -2-

If you have any questions regarding this letter or the inspection, please do not hesitate to contact me at our Central District Office at (614) 728-3844. Follow-up inspections will be conducted to ensure the conditions of the General Permit are continuing to be met.

Sincerely,



Harry Kallipolitis
Storm Water Coordinator
Division of Surface Water
Central District Office

c: Jeff Bohne, Water Quality Supervisor, DSW/CDO

HK/nsm Tech International