



Environmental
Protection Agency

John R. Kasich, Governor
Mary Taylor, Lt. Governor
Scott J. Nally, Director

October 6, 2011

Mike Bashore
Franklin County Engineer
970 Dublin Road
Columbus, OH 43215

**Re: Storm Water Inspection at Main St. in Westerville E. Bridge Replacement over Alum Creek
Franklin County
Permit # 4GC03229*AG**

Dear Mr. Bashore:

This letter is written in follow-up to a construction storm water inspection I conducted at the Main St. in Westerville E. Bridge Replacement over Alum Creek, Westerville, Ohio on September 20, 2011. The purpose of the inspection was to evaluate compliance with the General Storm Water Permit Associated with Construction Activities. During the inspection, I noted the following:

Sediment and Erosion Controls:

- The northwest corner of the site will require protection from erosion as final grade is apparent.
- It appears that a walkway is currently under construction on the southeast corner of the site. Please ensure appropriate silt fence is implemented for all areas exhibiting off-site sheet flow.
- I noted recent construction activities again on the northwest corner of the site. The current excavation has resulted in a depressional area where no off-site sheet flow is noted. Please be aware, once off-site positive sheet flow is established, additional sediment controls will be required.

If you have any questions regarding this letter or the inspection, please do not hesitate to contact me at our Central District Office at (614) 728-3844.

Sincerely,

Harry Kallipolitis
Storm Water Coordinator
Division of Surface Water
Central District Office

c: Jeff Bohne, Water Quality Supervisor, DSW/CDO

HK/nsm Main Street Bridge over Alum Creek 9-20-11

Central District Office
50 West Town Street, Suite 700
P.O. Box 1049
Columbus, OH 43216-1049

614 | 728 3778
614 | 728 3898 (fax)
www.epa.ohio.gov



P

