



Environmental
Protection Agency

John R. Kasich, Governor
Mary Taylor, Lt. Governor
Scott J. Nally, Director

March 3, 2011

Eric Jewitt
Nationwide
One Nationwide Plaza
Columbus, OH 43215

Dear Mr. Jewitt

Re: Compliance Construction Inspection at Project Noble

This letter is written regarding the storm water inspection I conducted at Project Noble located in New Albany, Ohio on February 2, 2011. The Agency understands these construction activities are currently covered under the General Storm Water Permit Associated with Construction Activities. Based on the site inspection and the General Storm Water Permit, the following items must be addressed:

Sediment and Erosion Controls:

- The site is currently under the initial stages of construction. The perimeter controls are established. Please continue to ensure maintenance of all perimeter controls via your self-inspection investigations.
- Based on the preliminary site assessment, it appears that a centralized sediment basin will be required for this site. Please indicate in your response letter if the ten (10) acre condition of the permit has been exceeded and consequently include the construction schedule addressing the installation of a sediment pond for this site. All sediment impoundments must be sized with a sediment storage volume of sixty-seven (67) cubic yards per acre of drainage for the dewatering zone and thirty seven (37) cubic yards per acre of disturbance for the sediment settling zone. Please refer to the following link for assistance:
- <http://www.dnr.state.oh.us/water/rainwater/default/tabid/9186/default.aspx>.

Wetland Affectment:

- Based on recent correspondence from your contractor, it is my understanding fence poles were drilled and located in a jurisdictional wetland. I further understand that once the error was determined the fence poles were promptly moved outside the jurisdictional limits of the wetland. The area will be re-evaluated following the snow melt to determine if additional corrective actions are necessary.

Central District Office
50 West Town Street, Suite 700
P.O. Box 1049
Columbus, OH 43216-1049

614 | 728 3778
614 | 728 3898 (fax)
www.epa.ohio.gov

Post Construction Requirements:

- The General Storm Water Permit requires specific post construction water quality treatment for all sites. Guidance regarding the post construction requirements is found at:
<http://www.epa.state.oh.us/dsw/storm/CGPPCQA.aspx>. Please submit to my attention (email preferred at harry.kallipolitis@epa.state.oh.us) which practice will be installed at this site to ensure compliance with the General Permit. Please include all design criteria and calculations in your submission.

If you have any questions regarding this letter or the inspection, please do not hesitate to call me at our Central District Office at (614) 728-3844 or email at harry.kallipolitis@epa.state.oh.us. In addition, please provide a written response (**email preferred**) to the action items addressed above within ten days from receipt of this letter. A follow-up inspection will be conducted to ensure the minimum conditions of the General Permit have been met.

Sincerely,



Harry Kallipolitis
Storm Water Coordinator
Division of Surface Water
Central District Office

c: Jeff Bohne, Water Quality Supervisor, DSW/CDO