



4GC0336320110106

2011/01/06

4GC03363

MOUNT VERNON CENTRAL CHRISTIAN CHURCH



State of Ohio Environmental Protection Agency

REET ADDRESS:

Lazarus Government Center
50 W. Town St., Suite 700
Columbus, Ohio 43215

Central District Office

TELE: (614) 728-3778 FAX: (614) 728-3898
www.epa.state.oh.us

MAILING ADDRESS:

P.O. Box 1049
Columbus, OH 43216-1049

January 7, 2011

Dean Fraker
Central Christian Church
17833 Gambier Road
P.O. Box 671
Mount Vernon, OH 43050

**Re: Construction Storm Water Inspection at Central Christian Church
Permit Number 4GC03363*AG**

Dear Mr. Fraker:

This letter is written regarding the storm water inspection I conducted at Central Christian Church in Mount Vernon, Ohio on December 28, 2010. The Agency understands these construction activities are currently covered under the General Storm Water Permit Associated with Construction Activities. Based on the site inspection and the General Storm Water Permit, the following items must be addressed:

Sediment and Erosion Controls:

- The perimeter silt fence requires attention.
- The large pond on the northern end of the property must be modified for sediment control addressing the required sediment storage volumes of 67 cubic yards per acre of drainage (dewatering volume) and 37 cubic yards per acre of disturbance (sediment storage volume). A proper modified outlet must be incorporated to address the required volumes
- Please ensure, to the maximum extend practical, all barren areas are routed to the pond intended for sediment control. Earthen diversions or berms are expected.
- The General Permit mandates temporary erosion control measures for all barren areas which remain idle in excess of 21 days. This is also specific for the winter months. Given, the time of year, a crimped mulch cover or equivalent is expected within 14 days from receipt of this letter for all barren areas, including but not limited to; the large stock pile to the east, the large drainage ditch towards the south and all disturbed area associated with construction.

Ted Strickland, Governor
Lee Fisher, Lieutenant Governor
Chris Korleski, Director

Post Construction Requirements:

- The General Storm Water Permit requires specific post construction water quality treatment for all sites. Guidance regarding the post construction requirements is found at: <http://www.epa.state.oh.us/dsw/storm/CGPPCQA.aspx>. Please submit to my attention (email preferred at harry.kallipolitis@epa.state.oh.us) which practice will be installed at this site to ensure compliance with the General Permit. Please include all design criteria and calculations in your submission.

If you have any questions regarding this letter or the inspection, please do not hesitate to call me at our Central District Office at (614) 728-3844 or email at harry.kallipolitis@epa.state.oh.us. In addition, please provide a written response to the action items addressed above within ten days from receipt of this letter. A follow up inspection will be conducted to ensure the minimum conditions of the General Permit have been met.

Sincerely,



Harry Kallipolitis
Storm Water Coordinator
Division of Surface Water
Central District Office

c: Jeff Bohne, Water Quality Supervisor, DSW/CDO