



State of Ohio Environmental Protection Agency

Northeast District Office

2110 East Aurora Rd.  
Twinsburg, Ohio 44087

TELE: (330) 963-1200 FAX: (330) 487-0769  
www.epa.state.oh.us

Ted Strickland, Governor  
Lee Fisher, Lieutenant Governor  
Chris Korleski, Director

July 8, 2010

RE: SUMMIT COUNTY  
PIGEON CREEK BASIN  
CITY OF AKRON  
BUCHTEL-PERKINS PUBLIC SCHOOL

Mr. Paul Flesher  
70 N. Broadway Avenue  
Akron, OH 44308

Dear Mr. Flesher:

On June 17, 2010, Ohio EPA conducted an inspection of the Buchtel-Perkins Public School project located at 1040 Copley Road, City of Akron, Summit County (site). Ohio EPA records indicate that the site is covered by the General National Pollutant Discharge Elimination System (NPDES) Permit for Storm Water Associated with Construction Activity (General Storm Water Permit), permit No. 3GC04749\*AG. The inspection documented the following:

- No sediment basin had been installed. A conversation with Brad Way of RPJ Construction Managers stated that the original plans called for the location of one of the sediment basins within the limits of a building pad. Since this was not feasible, a meeting had been scheduled with Summit Soil and Water Conservation District to delete this pond from the plans and increase the size of the second sediment basin to compensate for the added drainage area.
- No concrete washout pit was installed on-site. Mr. Way stated that the concrete work was near complete for now. He said that once concrete work recommenced, the concrete washout would be installed in accordance with the site's storm water pollution prevention plan (SWP3).

A written report detailing how the above deficiencies will be addressed must be submitted to Ohio EPA within seven days of receiving this letter. A copy of the site's revised SWP3 must be submitted for review within ten days of receiving this letter. The above deficiencies must be addressed within 14 days of receiving this letter. Should you have any questions regarding this matter, please contact me at your earliest convenience at (330) 963-1128.

Sincerely,

Sean Green  
Assistant to the District Engineer  
Division of Surface Water

SG:bo

cc: Brad Way, RPJ Construction Managers  
Jeremy Kler, Mr. Excavator  
Joan Hug-Anderson, Summit SWCD