



Environmental
Protection Agency

John R. Kasich, Governor
Mary Taylor, Lt. Governor
Scott J. Nally, Director

June 14, 2011

RE: WAYNE COUNTY
WOOSTER
JOHN P PAPP STADIUM
CONSTRUCTION STORM WATER

Mr. Beau Mastrine
College of Wooster
1189 Beall Avenue
Wooster, OH 44691

Dear Ms. Mastrine:

On June 9, 2011, I performed an inspection at the above-referenced site to determine compliance with the Ohio EPA General Storm Water National Pollutant Discharge Elimination System (NPDES) Permit for Construction Activities #3GC04456*AG. Our records indicate that the College of Wooster was granted coverage under the NPDES permit on May 1, 2009.

It appears that construction activities are complete and the site has been stabilized. Please be aware that NPDES permit coverage must be terminated within 45 days of when the site reaches final stabilization. Final stabilization means that all soil disturbing activities at the site are complete and a uniform perennial vegetative cover (i.e., evenly distributed, without large bare areas) has reached a growth density of 70% or greater on all unpaved areas and areas not covered by permanent structures. Equivalent stabilization measures, such as the use of landscape mulches, rip-rap, or gabions, may be employed, where appropriate, in lieu of vegetation. Also, all temporary erosion and sediment control practices must be removed and disposed, and all sediment trapped by these practices must be permanently stabilized.

In addition, post-construction water quality best management practices (post-construction BMPs) must be installed, and a long-term maintenance plan must be provided to the party that will be responsible for long-term maintenance of those practices, e.g., homeowners' association. Post-construction BMPs are permanent site features that will remain in perpetuity to improve the quality of storm water runoff from the development site. Examples of post-construction BMPs include, but are not limited to, extended detention basins, bioretention cells (or "rain gardens"), sand filters, permeable pavement, and enhanced swales. In some cases, post-construction BMPs include non-structural preservation areas such as riparian setbacks and conservation easements.

Mr. Beau Mastrine
John P Papp Stadium
June 14, 2011
Page 2

Please review your site to determine if it has reached final stabilization and ensure that post-construction BMPs have been installed. Please consult with the MS4 Program Manager for the City of Wooster, Joel Montgomery, to make this determination. If you determine that your site has reached final stabilization, you must submit a Notice of Termination (NOT) to Ohio EPA to terminate NPDES permit coverage. The form and instructions are available on our website at www.epa.ohio.gov/dsw/storm/stormform.aspx. If you determine that your site does not yet qualify for an NOT, please provide me with a letter of explanation indicating why NPDES permit coverage cannot yet be terminated. Please submit the NOT or letter of explanation within seven days of receiving this letter.

If you have any questions, please contact me at (330) 963-1128.

Sincerely,



Michelle Hummel
Assistant to the District Engineer
Division of Surface Water

MH/mt

cc: Joel Montgomery, Engineer and MS4 Program Manager, City of Wooster
Robert Breneman, Mayor, City of Wooster
Wayne County SWCD