



State of Ohio Environmental Protection Agency

Northwest District Office

347 North Dunbridge Rd.
Bowling Green, OH 43402-9398

TELE: (419) 352-8461 FAX: (419) 352-8468
www.epa.state.oh.us

Ted Strickland, Governor
Lee Fisher, Lieutenant Governor
Chris Korleski, Director

Re: Fulton County
Central Mennonite Church
Construction
Storm Water

July 10, 2009

Mr. Wayne Short
Central Mennonite Church
21703 State Route 2
Archbold, Ohio 43502

And

Mr. Aaron Koder
Midwest Contracting Inc.
1428 Albon Road
Holland, Ohio 43528

And

Mr. Shawn Stark
Starks, Inc.
2425 County Road 12C
Bryan, Ohio 43506

Dear Mr. Short, Mr. Koder, and Mr. Stark:

On June 25, 2009, I inspected Central Mennonite Church at 21703 State Route 2, German Township, Fulton County. The purpose of my visit was to evaluate compliance of the site with the National Pollutant Discharge Elimination System (NPDES) permit for storm water discharges associated with construction activity, Facility ID No. 2GC01669. The inspection was conducted under the provisions of Ohio's water pollution control statutes, Ohio Revised Code (ORC) Chapter 6111.

It appears that construction activities at your site are complete. A Notice of Termination (NOT) must be filed to relieve you of the obligation to comply with this general permit. The permit allows an NOT to be filed when one or more of the following conditions have been met:

- Final stabilization has been achieved on all portions of the site for which the permittee is responsible. Final Stabilization means that:

Mr. Wayne Short
Mr. Aaron Koder
Mr. Shawn Stark
July 10, 2009
Page 2

All soil disturbing activities at the site are complete and a uniform perennial vegetative cover of at least 70% density has been established over the entire site. All temporary erosion and sediment control measures have been removed, properly disposed of, and all trapped sediment is permanently stabilized; or


- Another operator(s) has assumed control over all areas of the site that have not been fully stabilized.

Your site does not appear to meet the above criteria at this time. While seeding had been completed, growth had not yet reached a 70% density throughout the site. There were some areas around the parking lot that may require reseeded. When a uniform perennial vegetative cover has reached a growth density of 70% across the entire site and all permit conditions have been met, you will be eligible to submit an NOT application form to Ohio EPA's Central Office.

Please send a written response describing what post construction storm water management practices are being implemented at the site within 10 days of the date on this letter. The permit requires that post-construction Best Management Practices (BMPs) are installed during construction to control pollutants in the storm water discharges that will occur after construction has concluded. Such practices may include, but are not limited to: storm water extended detention structures; retention structures; water quality swales; and bioretention areas. Your reply should include the type(s) of practices and the basis for its design.

If there are any questions, please contact me at (419) 373-3006.

Sincerely,



Danielle Meienburg
Division of Surface Water
Storm Water Program

/l/r

pc: ~~DSW-NWDO-File~~
Frank T. Onweller, P.E., P.S., Fulton County Engineer
Kim Bowles, Fulton County SWCD