



2GC0236720100730

WOOD	WELDED CONSTRUCTION LP	2GC02367	2010/07/30	DELANCEY, JUDSON	PERRYSBURG
------	------------------------	----------	------------	------------------	------------



**Environmental
Protection Agency**

Ted Strickland, Governor
Lee Fisher, Lt. Governor
Chris Korleski, Director

Re: Wood County
Welded Construction LP
Construction
Storm Water

July 30, 2010

Mr. Andy Dominique
26933 Eckel Road
Perrysburg, OH 43551

Dear Mr. Dominique:

On July 12, 2010, Sarah Clement and I inspected Welded Construction LP at 26933 Eckel Rd, Perrysburg Twp in Wood County. The purpose of our visit was to evaluate compliance with your National Pollutant Discharge Elimination System (NPDES) permit for storm water discharge associated with construction activity, Facility ID No. 2GC02367*AG. The inspection was conducted under the provisions of Ohio's water pollution control statutes, Ohio Revised Code (ORC) Chapter 6111. The Ohio EPA has no record of other permittees at this site.

As a result of this inspection, you may be eligible to terminate your NPDES permit for this site. It appears that construction activities at the site are completed. Accordingly, a Notice of Termination (NOT) must be filed to relieve you of the obligation to comply with this general permit. A NOT may be filed if one or more of the following conditions have been met:

- < Final stabilization has been achieved on all portions of the site for which the permittee is responsible. Final stabilization means that:
 - All soil disturbing activities at the site are complete and a uniform perennial vegetative cover of at least 70% density has been established over the entire site. All temporary erosion and sediment control measures have been removed, properly disposed of, and all trapped sediment is permanently stabilized.
- < Another operator(s) has assumed control over all areas of the site that have not been fully stabilized.

Having said this, I have the following comments:

At this time your site does not have the 70% density established over the entire site. There is a stock pile along the east side of the site that has not been stabilized. *Permit Requires:* Permanent stabilization is required within 7 days on any portion of the site that has reached final grade or will be idle for longer than a year. Permanent seeding and mulching is required before construction activity is completed throughout the entire site. If seasonal conditions prohibit the establishment of vegetative cover, other means, such as mulching and matting, must still be used and maintained until more permanent methods can be implemented. *Failure to do so is a violation of Part III.G.2.b.i of your permit.*

Mr. Andy Dominique
July 30, 2010
Page Two

Once the stock pile has been stabilized your site will be eligible to file an NOT from which can be found on our website at: <http://epa.ohio.gov/dsw/storm/stormform.aspx>. NOTs must be submitted to Ohio EPA's Central Office within forty five days of when the above criteria are met.

If there are any questions, please contact me at (419) 373-3036.

Sincerely,



Judson M. Delancey IV
Division of Surface Water
Storm Water Program

/lb

Pc: 
Wood County SWCD
Raymond A. Huber, P.E. P.S.
Gary Britten, Perrysburg Twp Trustee