



**Environmental  
Protection Agency**

Ted Strickland, Governor  
Lee Fisher, Lt. Governor  
Chris Korleski, Director

November 4, 2010

RE: M&M MOBILE HOME PARK  
PERMIT NO. 3PV00102  
PORTAGE COUNTY  
RAVENNA TOWNSHIP

Mr. Charles Hunt  
M&M Mobile Home Park  
7353 State Route 14  
Ravenna, Ohio 44266

Dear Mr. Hunt:

On November 2, 2010, an inspection of the above referenced facility's wastewater treatment system was conducted. No one was present during the inspection. The purpose of the inspection was to evaluate the operation and maintenance of the treatment system along with the facility's compliance status with respect to the terms and conditions of the above referenced National Pollutant Discharge Elimination System (NPDES) permit.

During the inspection, the following items were noted:

1. The plant design of the wastewater treatment system is 11,000 gpd.
2. The blowers were running and the plant was receiving good aeration.
3. The contents of the aeration tank were medium brown in color and no foam was present.
4. The sludge return line was functioning properly and returning medium brown water.
5. The skimmer return line was not functioning.
6. The entire surface of the settling tank was covered with sludge/solids. This sludge/solids should be removed immediately and properly disposed at a licensed landfill.
7. Sludge/solids deposition build-up was also present behind the baffle in the settling tank. This sludge/solids deposition should be removed.
8. The weirs and the trough in the settling tank were covered with sludge. This sludge should be removed.
9. The surface sand filter beds had minimal vegetation and debris on them. The vegetation/debris should be removed immediately.
10. As noted in the previous correspondence from this office dated February 20, 2009, the cement structure above the settling tank is crumbling away and is falling into the settling tank. All crumbling cement should be repaired to maintain the structural integrity of the treatment system. Correspondence from Mr. Geoffrey Ress dated March 12, 2009, indicates that the work would be done once the weather and temperature allows. To date this work has not been completed.
11. The effluent in the middle chamber of the chlorination/dechlorination contact tank was being aerated. Duck weed was present in the end chambers.

Mr. Charles Hunt  
M&M Mobile Home Park  
November 4, 2010  
Page 2

12. The effluent in the middle chamber of the disinfection vault was clear.
13. No discharge was occurring.

This office has recently reviewed your self-monitoring reports covering the period January 1, 2009 through September 30, 2010 for the referenced facility. **Our review indicates no violations of the terms and conditions of your NPDES permit.**

**Please notify this office in writing within 21 days receipt of this letter your intention to resolve items 5 through 10. Dates should be provided either actual or proposed. A follow-up inspection will be conducted subsequent to the completion date.**

Please be advised that such instances of non-compliance may be cause for enforcement actions pursuant to the Ohio Revised Code, Chapter 6111.

Should you have any comments or questions concerning this letter, please feel free to call me at (330) 963-1143.

Respectfully,



Michael W. Stevens  
Environmental Engineer  
Division of Surface Water

MWS/mt