



**Environmental
Protection Agency**

John R. Kasich, Governor
Mary Taylor, Lt. Governor
Scott J. Nally, Director

Re: Seneca County
Crosswaeh Expansion Project
Women's Facility
Construction
Stormwater

March 7, 2012

Mr. William Scheub
Oriana House, Inc.
885 East Buchtel Avenue
P.O. Box 1501
Akron, Ohio 44309

Dear Mr. Scheub:

On February 23, 2012, I inspected the Crosswaeh Expansion Project-Women's Facility located at 3091 State Route 100, Eden Township. The purpose of the visit was to evaluate compliance of the site with the National Pollutant Discharge Elimination System (NPDES) general permit for storm water discharges associated with construction activity, Facility ID No. 2GC01326*AG. The inspection was conducted under the provisions of Ohio's water pollution controls statutes, Ohio Revised Code (ORC) Chapter 6111.

It appears that construction activities at the Crosswaeh Expansion Project-Women's Facility are complete. A finished building and paved parking areas were present. A Notice of Termination (NOT) must be filed to relieve you of the obligation to comply with this general permit. An NOT may be filed if one or more of the following conditions have been met:

- Final stabilization has been achieved on all portions of the site for which the permittee is responsible. Final stabilization means either that:
 1. All soil disturbing activities at the site are complete and a uniform perennial vegetative cover of at least 70% density has been established over the entire site. All temporary erosion and sediment control measures have been removed, properly disposed of, and all trapped sediment has been permanently stabilized; or
 2. For construction projects on land used for agricultural purposes, final stabilization may be accomplished by returning the disturbed land to its pre-construction agricultural use. If not returned to its pre-construction agricultural use, the land must meet the final stabilization criteria in (1).

Mr. William Scheub
March 7, 2012
Page Two


- Another operator(s) has assumed control over all areas of the site that have not been full stabilized;

Your site appears to meet the above criteria. If this is true and you have installed the site's post construction storm water management facilities, please file the NOT form. The NOT form and instructions can be found on our website: <http://www.epa.ohio.gov/dsw/storm/stormform.aspx>. NOTs must be mailed to Ohio EPA's Central Office within 45 days of when the above criteria are met.

There appeared to be a detention pond in the northwest portion of the site. It was not readily evident if this post construction storm water management facility met permit requirements. The Notice of Intent (NOI) application form indicated that Crosswaeh is large construction activity under the terms of the permit. As such, permanent structural post-construction Best Management Practices (BMPs) must be installed to treat the water quality volume (WQv) and ensure compliance with Ohio's Water Quality Standards in Ohio Administrative Code 3745-1. An additional volume equal to 20% of the WQv shall be incorporated into the BMP for sediment storage and/or reduced infiltration capacity. BMP types and drain times shall meet those in Table 2 of the permit. Please see Part III.G.2.e. of the permit. Please send a written reply within 10 days of the date of this letter describing how this requirement has been met. Your reply should include the type(s) of practices you are implementing, the basis for their design, and installation dates.

If there are any questions, please contact me at (419) 373-3009.

Sincerely,



Lynette Hablitzel, P.E.
Division of Surface Water
Storm Water Program

/jlm

pc: Seneca County SWCD
Mark Zimmerman P.E., P.S., Seneca County Engineer

ec: Inspection Tracking