

**Environmental
Protection Agency**

John R. Kasich, Governor
Mary Taylor, Lt. Governor
Scott J. Nally, Director

April 11, 2012

Roger Mace & Jan Braten
Bloom Carroll Local School District
5240 Plum Road NW
Carroll, OH 43112

Re: Bloom Carroll Middle School / Fairfield County

Dear Mr. Mace:

This letter is written in follow-up to a construction storm water inspection that I conducted on April 9, 2012, at the Bloom Carroll Middle School project located along Beaver Street. The reason of the inspection was a follow-up to a previous storm water inspection. During the inspection, the following items were noted:

Sediment and Erosion Controls:

Please install and maintain erosion controls around the construction site. There were areas on the southside of the construction site that did not have erosion controls. The west side of the site needed the erosion controls maintained.

As stated previously, install a riser on the sediment basin. Sediment impoundments must be utilized for areas of concentrated flow and must be sized with a sediment storage volume of 67 cubic yards per acre of drainage (not disturbance). The sediment impoundments will require cleaning once they have exceeded 50 percent of their capacity.

If you have any questions regarding this letter or the inspection, please do not hesitate to contact me at our Central District Office at (614) 728-3851.

Sincerely,



Gregory L. Sanders
Environmental Specialist
Division of Surface Water
Central District Office

ec: Gregory L. Sanders, DSW/CDO

GS/nsm Bloom Carroll HS, April 9, 2012