



**Environmental  
Protection Agency**

John R. Kasich, Governor  
Mary Taylor, Lt. Governor  
Scott J. Nally, Director

July 12, 2012

Dominic Cavello  
St. Charles Preparatory School  
2010 E. Broad Street  
Columbus, Ohio 43209

**Re: Storm Water Inspection at St. Charles Preparatory School West Campus-  
Franklin County Permit # 4GC03821\*AG**

Dear Mr. Cavello:

This letter is written in follow up to a construction storm water inspection by Brittany Turner, Abigail Tamkin, and Kathyne Rumora of the Ohio EPA, at St. Charles Preparatory School West Campus located at 83 & 86 North Nelson Road, Columbus, Ohio on July 5, 2012. The purpose of the inspection was to evaluate compliance with Ohio EPA General Storm Water Permit Associated with Construction Activities. During the inspection, we noted the following:

**Sediment and Erosion Controls:**

- The use of straw wattles in this setting fails to meet the standards of Ohio EPA's General Storm Permit. Alternate controls are expected at this time. Silt fence is highly recommended backed with straw bales. This is specifically critical to areas adjacent to Alum Creek. (See Figures 1, 2, 3, & 4)
- Proper concrete washout must be established on site to assure compliance with Ohio EPA's General Storm Permit. (See Figure 5)
- Be aware the General Permit states that all barren areas which remain idle in excess of 21 days must be protected from erosion within seven days of the last earth disturbing activities. In addition, erosion protection must be implemented for all areas of final grade within seven (7) days. (See Figure 6)

Dominic Cavello  
St. Charles Preparatory School  
Page -2-

If you have any questions regarding this letter or the inspection, please do not hesitate to contact me at our Central District Office at (614) 728-3844. Follow up inspections will be conducted to ensure the conditions of the General Permit are continuing to be met.

Sincerely,

A handwritten signature in black ink, appearing to read "Harry Kallipolitis". The signature is fluid and cursive, with a large initial "H" and "K".

Harry Kallipolitis  
Storm Water Coordinator  
Division of Surface Water  
Central District Office

HK/nsm St. Charles Preparatory West Campus Franklin county 7-6-2012



**Figure 1**



**Figure 2**



Figure 3



Figure 4



**Figure 5 Proper concrete washout needs established**



**Figure 6 Barren Areas**