



Environmental
Protection Agency

John R. Kasich, Governor
Mary Taylor, Lt. Governor
Scott J. Nally, Director

July 24, 2012

Richard Young
Ferguson Construction Company
400 Canal Street
P.O. Box 276
Sidney, OH 45365

**Re: Florida Production Engineering, Pickaway County
Storm Water General Construction Permit #4GC03816*AG**

Dear Mr. Young:

This letter is written regarding the storm water inspection I conducted on July 11, 2012, of the construction activities of the Florida Production Engineering facility located at 30627 Orr Road, in Circleville, Ohio. I understand this site is currently covered under the General Storm Water Permit Associated with Construction Activities. Based on my site inspection and the conditions set forth in the General Permit, the following items must be addressed:

Sediment and Erosion Controls:

The storm water pollution prevention plans proposed a sediment basin. This basin was not constructed as of my inspection. Please install the sediment basin.

There were no erosion controls at the site other than a small section of silt fence that was in need of repair. Please install silt fence or straw waddles around the barren areas. Please install a filter bag cover on the existing storm water drain that serves the site. Please insure that the erosion controls are maintained around the site, including a concrete wash-out pit. Please see attached pictures.

Please be aware the General Permit mandates specific permanent and temporary stabilization requirements. All disturbed areas which remain idle in excess of 21 days must be protected from erosion within seven days of the last earth disturbing activities. All areas of final grade must be protected within seven days. It is expected that once construction is completed in the fall, that the barren areas will be able to be stabilized.

Richard Young
Ferguson Construction Company
Page -2-

If you have any questions regarding this letter or my inspection, please do not hesitate to call me at our Central District Office at (614) 728-3851.

Sincerely,

A handwritten signature in black ink, appearing to read 'G.L.S.', written in a cursive style.

Gregory L. Sanders
Environmental Specialist
Stormwater Section
Division of Surface Water
Central District Office

Enclosure

ec: Gregory L. Sanders, DSW/CDO

GLS/nsm Florida Production Engineering, July 11, 2012

