

1698  
1700.

Ohio EPA DSW Storm Water Section, Construction Site Visit Information Form

Inspector initials: JS

Visit date: 08/27/12

Permit # 16C04083\*AG

Site Name: Dayton View Commons II LTD

Site Address: Williams St e Holt St

People contacted on site (attach business cards): NO

Their phone and e-mail: \_\_\_\_\_

1. Did you see the following on site?

ITEM	Yes/No	Not requested	Comments
NOI		✓	
Coverage letter		✓	
SWP3		✓	
Inspection records		✓	
Contractor & Subs signature document		✓	

2. Acreage disturbed (circle): < 1 acre >1 but <5 acres >5 but <10 acres >10 acres ??

3. Site status,; Clearing/grubbing Rough grading Storm sewers in Streets in  
Utilities installed Final grade Final stabilization

4. Are BMPs needed on site? There is one housing site where soil is on side walk, dandy bag is in place. Recommend cleaning off sidewalk

5 Are BMPs on site effective? ~~All~~ Some None No BMPS

Explain: Dandy bag effective Recommend silt fencing to keep soil on-site

6. What post construction controls are shown on the SWP3 ? NA

7. Were photos taken and saved?

Notes: yes & yes

8. Was an NOV issued?

No.