



**Environmental  
Protection Agency**

John R. Kasich, Governor  
Mary Taylor, Lt. Governor  
Scott J. Nally, Director

August 22, 2012

RE: ASHTABULA COUNTY  
MORGAN TOWNSHIP  
GLENBEIGH-NEW DORMITORY BUILDING  
NPDES PERMIT NO: OHC000003  
OHIO EPA PERMIT NO: 3GC05889\*AG  
CONSTRUCTION STORM WATER INSPECTION

Pat Weston-Hall  
Glenbeigh  
2863 State Route 45  
Rock Creek, OH 44084

Ms. Weston-Hall:

On July 24, 2012, Ohio EPA conducted an inspection of the Glenbeigh-New Dormitory Building, located at 2863 State Route 45, Morgan Township, Ashtabula County (site). Ohio EPA records indicate that the site is covered by General National Pollutant Discharge Elimination System Permit for Storm Water Associated with Construction Activity (General Storm Water Permit), permit No. 3GC05889\*AG.

**Storm Water Inspection**

The site inspection documented the following:

- Offsite tracking of sediment into the roadway and parking area serving Glenbeigh is occurring (Figure 1). A properly designed construction entrance must be installed to prevent the offsite tracking of sediment.
- No functioning erosion and sediment best management practices (BMP) have been installed to prevent the discharge of sediment-laden storm water runoff to "waters of the State." Although silt fence was observed adjacent to the onsite stream, it has not been properly installed to pond sediment-laden storm water runoff (Figure 2). The silt fence must be reinstalled or repaired to allow sediment-laden storm water to be treated prior to being discharged to "waters of the State."
- The roof drains and downspouts serving the new dormitory discharge directly into the onsite stream (Figure 3). Ohio EPA could not determine how the site will satisfy the post-construction storm water management requirements established with Part III.G.2.e of the General Storm Water Permit. A copy of the site's storm water pollution prevention plan and information (i.e. water quality volume calculations, engineered plans, etc.) regarding the post-construction storm water BMPs must be submitted to my attention within ten days of receiving this notification.

**Corrective Action**

Written correspondence must be submitted to Ohio EPA detailing the corrective actions that been implemented to address the above deficiencies. The written correspondence, at a minimum, must include the dates when each corrective action was implemented, planned to be implemented, and

GLENBEIGH  
AUGUST 22, 2012  
PAGE 2 OF 3

expected to be completed and copies of the SWP3 and the above requested information regarding post-construction storm water management BMPs. The written correspondence must be submitted to Ohio EPA within ten days of receiving this notification.

Should you have any questions regarding this matter, please contact me at your earliest convenience at (330) 963-1118 or via e-mail at [chris.moody@epa.ohio.gov](mailto:chris.moody@epa.ohio.gov).

Sincerely,

A handwritten signature in black ink, appearing to read "C. Moody", written in a cursive style.

Chris Moody  
Environmental Specialist II  
Division of Surface Water

Ec: Pat Weston-Hall, Glenbeigh ([pat.weston-hall@glenbeigh.com](mailto:pat.weston-hall@glenbeigh.com))



**Figure 1** - Offsite tracking of sediment into the roadway and parking area serving Glenbeigh is occurring.



**Figure 2** - Silt fence was not properly installed to pond sediment-laden storm water runoff.



**Figure 3** - The roof drains and downspouts serving the new dormitory discharge directly into the onsite stream.