



John R. Kasich, Governor
Mary Taylor, Lt. Governor
Scott J. Nally, Director

November 14, 2012

Steve Peck
Dominion Homes
5000 Tuttle Crossing Boulevard
Dublin, OH 43016

**Re: Storm Water Inspection at Reynolds Crossing, Section 2, Franklin County
Permit #: 4GC03549*AG**

Dear Mr. Peck:

This letter is written in follow-up to a construction storm water inspection I conducted at Reynolds Crossing Section 2, in Reynoldsburg, Ohio on November 9, 2012. The purpose of the inspection was to evaluate compliance with the General Storm Water Permit Associated with Construction Activities. During the inspection, we noted the following:

Sediment and Erosion Controls:

- The stockpile on the east side of the site appears to be active. Please ensure all active piles are properly stabilized in preparation for the upcoming winter months.
- A centralized basin for sediment control and post construction sediment control appears to be missing. Please be able to demonstrate that the minimum conditions of the general permit are met with the submittal of your Storm Water Pollution Prevention Plan (SWPPP) for review.
- All affected areas must be stabilized in preparation for the upcoming winter months within seven days of becoming idle (no activity for 21 days or more). Given the time of year a crimped mulch cover or equivalent is expected.

Maintenance:

- There is required maintenance on the wash pit which was observed at full capacity.
- The public roads require cleaning as I noted vehicle tracking of dirt from the site.

Steve Peck
Dominion Homes
Page 2

If you have any questions regarding this letter or the inspection, please do not hesitate to contact me at our Central District Office at (614) 728-3844. Follow-up inspections will be conducted to ensure the conditions of the General Permit are continuing to be met.

Sincerely,

A handwritten signature in black ink, appearing to read "Harry Kallipolitis", with a long horizontal flourish extending to the right.

Harry Kallipolitis
Storm Water Coordinator
Division of Surface Water
Central District Office



Figure 1 Wash pit observed at full capacity