



John R. Kasich, Governor
Mary Taylor, Lt. Governor
Scott J. Nally, Director

Re: Lucas County
Arrowhead Lake MHP
NPDES permit

December 7, 2012

Mr. Mark Coleman, Owner
Mc Equities
990 Beach Avenue Suite 114
Vancouver, BC V6Z 2N9

Dear Mr. Coleman:

On November 15, 2012, I conducted an inspection of the sewage treatment plant serving Arrowhead Lake Mobile Home Park (MHP), Swanton Township, Lucas County. Mr. Allen Slusher, Maintenance Manager, provided information regarding the operation of the plant.

During the inspection, the extended aeration plant was operational. I noticed that some parts of the top of the steel aeration tank structure were rusted and waste water leakage was evident on the surrounding ground. This tank should be repaired as soon as possible to stop leakage and must be evaluated for future replacement.

Also, I noticed that both the de-chlorination unit and the flow meter were installed as approved in the Permit to Install (PTI).

If you have any question regarding the above, please contact me at (419) 373-3017 or naajy.abdullah@epa.state.oh.us.

Sincerely,

Naajy Abdullah, P.E.
Division of Surface Water

/jlm
Enclosure
ec: Tracking

NPDES COMPLIANCE INSPECTION REPORT

Section A: National Data System Coding

Permit #	NPDES	Yr/Mo/Day	Inspection Type	Inspector	FacType
2PY00067	OH0138401	12/11/15	C	S	2

Section B: Facility Data

Name and Location of Facility Inspected	Entry Time	Permit Effective Date
Arrowhead Lake MHP 2170 Berkey Southern Road Swanton, Ohio 43558	2:00	8/1/2011
	Exit Time 2:30	Permit Expiration Date
		7/31/2016

Name(s) and Title(s) of On-Site Representative(s)	Phone Number(s)
Allan Slusher, Maintenance Manager	(419) 826-0971


Name, Address and Title of Responsible Official	Phone Number
Mark Coleman, Owner MC Equites 990 Beach Ave. Suite 114 Vancouver, BC V6Z 2N9	(866) 689-2663

Section C: Areas Evaluated During Inspection (S = Satisfactory, M = Marginal, U = Unsatisfactory, N = Not Evaluated)

<u>S</u> Permit	<u>S</u> Flow Measurement	<u>N</u> Pretreatment
<u>S</u> Records/Reports	<u>N</u> Laboratory	<u>S</u> Compliance Schedules
<u>M</u> Operations & Maintenance	<u>S</u> Effluents	<u>S</u> Self-Monitoring Program
<u>M</u> Facility Site Review	<u>S</u> Sludge Storage/Disposal	<u> </u> Other

Section D: Summary of Findings/Comments (Attach additional sheets if necessary)

- * Extended aeration steel tank structure has rust that compromises stability and spillage.
- * Effluent discharge appeared clear.

 Naajy Abdullah, P.E. Name(s) and Signature(s) of Inspector(s)	12-6-12 Date	Ohio EPA, <u>Northwest</u> District Office
 Tom Poffenbarger, P.E. Name and Signature of Reviewer	12/6/12 Date	Ohio EPA, <u>Northwest</u> District Office