



10 years and counting forward

John W. Kasich, Governor
Mary Taylor, Lt. Governor
Scott J. Nally, Director

March 6, 2013

Chad Oster
Menards Inc.
5101 Menard Drive
Eau Claire, WI 54703

**RE: Storm Water Inspection at Menard's Creekside / Delaware County
Permit # 4GCO00075*AG**

Dear Mr. Oster,

This letter is written regarding the storm water inspection I conducted at Menards Creekside on US 23 between Corduroy Road and Halfway Avenue in Lewis Center, Ohio on February 27, 2013. The Agency understands these construction activities are currently covered under the General Storm Water Permit Associated with Construction Activities. Based on the site inspection and the General Storm Water Permit, the following items were noted:

Sediment and Erosion Controls:

- Please continue to ensure positive drainage to the basins intended for sediment control. Specifically, the basin just north of the construction entrance.
- All sediment basins must be maintained once sediment accumulation exceeds 50 percent of the design capacity.
- The temporary cover for the winter is addressed. Significant portions of the site are covered with straw mulch. Similar measures are expected for the barren areas north of the construction entrance off US Route 23.

If you have any questions regarding this letter or the inspection, please do not hesitate to call me at our Central District Office at (614) 728-3844 or email at harry.kallipolitis@epa.state.oh.us.

Sincerely,

For HK
Harry Kallipolitis
Storm Water Coordinator
Division of Surface Water
Central District Office

HK/nsm MenardsCreekside 2-27-2013