



John R. Kasich, Governor
Mary Taylor, Lt. Governor
Scott J. Nally, Director

June 7, 2013

Roger Mace
Bloom Carroll Local School District
5240 Plum Road NW
Carroll, OH 43112

Re: Bloom Carroll Middle School / Fairfield County

Dear Mr. Mace:

This letter is written in follow-up to a construction storm water inspection that I conducted on June 5, 2013, at the Bloom Carroll Middle School project located along Beaver Street. The reason of the inspection was a follow-up to a previous storm water inspection. During the inspection, the following items were noted:

Sediment and Erosion Controls:

Please install and maintain erosion controls around barren areas at the construction site. This site has been lacking in erosion controls. Please see attached pictures.

Please be aware that the General Permit states that all barren areas which remain idle in excess of 21 days must be protected from erosion within seven days of the last earth disturbing activities. In addition, erosion protection must be implemented for all areas of final grade within seven (7) days. Most of the site appeared to be at final grade.

Please be aware that you may need to re-seed the previously seeded area. It did not appear that grass was growing well in the previously seeded areas.

If you have any questions regarding this letter or the inspection, please do not hesitate to contact me at our Central District Office at (614) 728-3851.

Sincerely,

Gregory L. Sanders
Environmental Specialist
Division of Surface Water
Central District Office

c: Jan Braten, Bloom Carroll LSD

ec: Gregory L. Sanders, DSW/CDO

GS/nsm Bloom Carroll MS, June 5, 2013