



John R. Kasich, Governor
Mary Taylor, Lt. Governor
Scott J. Nally, Director

June 18, 2013

Mr. Joseph Ferriel
City of Eaton
328 North Maple Street
Eaton, Ohio 45320

RE: Park Avenue; NPDES Permit # 1GC04409*AG; Compliance Inspection Findings

Dear Mr. Ferriel:

On Thursday, June 13, 2013, I inspected the Park Avenue project in Eaton, Ohio to determine compliance with the site's NPDES construction site storm water discharge permit. Abe Wirick was present at the time of the inspection.

Based on my observations, there were no obvious violations of the project's storm water discharge permit. The current erosion controls meet requirements under the NPDES permit. I must note that any disturbed areas within 50 feet of surface water of the state, and not at final grade, must be temporarily stabilized within two days of the most recent disturbance, if the area will remain idle for more than 14 days. For this project, the area of concern is the stretch of Park Avenue, which is located along Seven Mile Creek. Park Avenue is located less than 50 feet away from Seven Mile Creek, so it is important to stabilize any disturbed soil to prevent any sediment from being washed into the creek during a rainfall event. I did not review the sediment control inspections logs or the site's storm water pollution prevention plan before my inspection.

Please inform me by email or phone when the disturbed area near Seven Mile Creek is stabilized. No response to this letter is needed.

If you have any questions regarding the NPDES permit, you can contact me at (937) 204-1002 or by via email at james.schwieterman@epa.ohio.gov.

Sincerely,

James Schwieterman
Storm Water Group
Division of Surface Water

JS/tb

ec: Abe Wirick, Milcon Commercial Concrete Contractors

Ohio EPA DSW Storm Water Section, Construction Site Visit Information Form

Inspector initials: JS Visit date: 6/13/18 Permit # 1GCO4409*AG

Site Name: Park Avenue

Site Address: Park Avenue between Main St. + Lexington Road.

People Contacted On Site: Abe Wirick

Phone: 937-339-6274 E-mail: abe@milcon-inc.com

1. Did you see the following on site?

ITEM	YES	NO	Not Requested	Comments
NOI			✓	
Coverage Letter			✓	
SWP3	✓			
Inspection Records	✓			
Contractor & Subs signature document			✓	

2. Acreage Disturbed: 11.04

3. Site Status: Clearing/grubbing Rough Grading Storm sewers in
 Streets in Utilities installed Final Grade Final stabilization

4. Are BMPs needed: Yes

5. Are BMPs effective? All Some None No BMPs

Explain: Silt fence lining the creek, storm sewer system outlets into creek
Dandy Bags on Every Storm Drain Inlet have effective rip rap

6. What post construction controls are shown on the SWP3? Storm water sewer system

7. Were Photos taken & saved? Yes 8. Was an NOV issued? NO

Additional notes/comments:

Area of concern: corner near Football field.
Soil expose within 50 ft of a state water way.
Any disturbed areas within 50 ft of a surface water of the state and not at final grade. Within two days of the most recent disturbance if the area will remain idle for more than 14 days.