



John E. Kasich
Gov. of Ohio
Scott J. Nally, Director

July 3, 2013

Jeff Acuff
Mountain Agency LLC
401 Milford Parkway, Suite A
Milford, OH 45150

**Re: Construction Storm Water Inspection at Jeff Wyler Cheverolet / Franklin County
Permit Number: 4GC04115 *AG**

Dear Mr. Acuff:

This letter is written regarding a storm water inspection conducted by Sam Marotta and Paul Hafner, of the Ohio EPA at Jeff Wyler Cheverolet located at 5885 Gender Road on June 19, 2013. The purpose of the inspection was to evaluate compliance with the General Storm Water Permit associated with Construction Activities. During the inspection, our staff noted the following issues associated with construction activities at this site:

Sediment and Erosion Control:

- Please ensure storm water from affected areas are routed to a sediment basin prior to sewer system installation (Figures 1 and 2). Diversions or berms may be necessary to ensure compliance prior to the installation of the storm sewers. I
- It appears the centralized sediment basin is not complete for this site. A centralized sediment basin in require prior to major earth disturbing activities. Please complete the basin, including proper modifications for sediment control within seven days from receipt of this letter.

If you have any questions regarding this letter or the inspection, please do not hesitate to contact me at our Central District Office at 614-728-3844 or email at harry.kallipolitis@epa.state.oh.us.

Sincerely

Harry Kallipolitis
Storm Water Coordinator
Division of Surface Water
Central District Office

HK/nsm Jeff Wyler Chevrolet 6-19-2013




Figure 1: Ensure water drains to sediment basin.



Figure 2: Ensure positive flow to sediment basin.