



John Kasich, Governor
Mike DeWine, Lt. Governor
Scott Waugh, Director

July 9, 2013

John Hanson
City of Columbus Department of Finance and Management
90 West Broad Street B- 16
Columbus, OH 43215

**Re: Construction Storm Water Inspection at Southside Health Center/ Franklin County,
Permit Number: 4GC03866*AG**

Dear Mr. Hanson,

This letter is written regarding a storm water inspection conducted by Paul Hafner and Sam Marotta of the Ohio EPA at Southside Health Center located at 1905 Parsons Road on June 19, 2013. The purpose of the inspection was to evaluate compliance with the General Storm Water Permit associated with Construction Activities. During the inspection, our staff noted the following issues associated with construction activities at this site:

Sediment and Erosion Control:

- Our staff noted the straw waddle that was on the southern, northern and western side of the site, was properly minimizing the sediments from leaving the site. Please ensure proper sediment controls are maintained throughout construction.
- It appeared no sediment controls were found along Parsons Avenue and sediment was collecting in the street. (Figure 1). Please ensure proper controls along Parsons within three days from receipt of this letter.
- Be aware the General Permit states that all barren areas which remain idle in excess of 21 days must be protected from erosion within seven days of the last earth disturbing activities. In addition, erosion protection must be implemented for all areas of final grade within seven (7) days.

If you have any questions regarding this letter or the inspection, please do not hesitate to contact me at our Central District Office at 614-728-3844 or email at harry.kallipolitis@epa.state.oh.us.

Sincerely,

Harry Kallipolitis
Storm Water Coordinator
Division of Surface Water
Central District Office

HK/nsm Southside Health Center 6-19-13



Figure 1 Sediment Collecting on Parsons Avenue