



John Kasich, Governor  
Mary Taylor, Lt. Governor  
Scott L. Smith, Director

July 25, 2013

Michael Lilly  
Jackson Township  
3756 Hoover Road  
Grove City, OH 43123

**Re: Construction Storm Water Inspection at Jackson Township Fire Station #204 / Franklin County / Permit Number: 4GC03999 \*AG**

Dear Mr. Lilly:

This letter is written regarding a storm water inspection conducted by Rachel Bellis and Elizabeth Pleta of the Ohio EPA at Jackson Township Fire Station #204 located at 2050 Holton Road on July 3, 2013. The purpose of the inspection was to evaluate compliance with the General Storm Water Permit associated with Construction Activities. During the inspection, our staff noted the following issues associated with construction activities at this site:

**Sediment and Erosion Control:**


- The site appears to have positive flow toward the southeastern ditch leading to the designated sediment pond. The sediment pond must be cleaned prior to permit termination (see Figure 1).
- Erosion protection must be provided for all areas that remain idle in excess of 21 days. Please ensure that a minimum vegetative density of 70 percent is reached for these areas, specifically around the sediment pond (see Figure 1).
- The sediment controls at this site are currently functioning properly. Please continue to monitor and ensure continued compliance with the General Storm Water Permit Associated with Construction Activities.

If you have any questions regarding this letter or the inspection, please do not hesitate to contact me at our Central District Office at 614-728-3844 or email at [harry.kallipolitis@epa.state.oh.us](mailto:harry.kallipolitis@epa.state.oh.us).

Sincerely,

Harry Kallipolitis  
Storm Water Coordinator  
Division of Surface Water  
Central District Office

HK/nsm Jackson Township Fire Station #204 7-3-13



**Figure 1: Areas surrounding the sediment pond must have a minimum of 70 percent vegetative cover.**