



John R. Kasich, Governor
Mary Taylor, Lt. Governor
Scott J. Nally, Director

July 31, 2013

Mr. Wes May
MCM Demolition
2301 Franklin Ct.
Lexington, KY 40510

RE: Former CNW; NPDES Permit # 1GC04422*AG; Construction Site Inspection

Dear Mr. May:

On Tuesday July 30, 2013, I inspected the Former CNW construction site located in Cincinnati, Ohio, to determine compliance with its NPDES construction site storm water discharge permit. I walked the property, but did not meet with anyone while at the site.

Based on my observations, there were no obvious violations of the project's storm water discharge permit. I did not review sediment control inspection logs, or the site's storm water pollution prevention plan (SWPPP). At the time of this visit it appeared that the project in question has been completed. Land disturbed by various construction activities appeared to have been adequately stabilized with landscaping or the planting of grass and/or other vegetation.

If no further construction activities or development of the site are planned at this time, the permit will need to be terminated after removing the small amount of sediment around several of the inlets and removing the inlet protection. The one page "notice of termination" (NOT) form can be found at http://www.epa.ohio.gov/Portals/35/permits/General_NOT.pdf and it should be sent to the following address:

Ohio Environmental Protection Agency
General Permit Program
PO Box 1049
Columbus, OH 43216-1049

Mr. Wes May
Former CNW
July 31, 2013
Page 2

If you have questions regarding this letter you can contact me at (937) 204-1003, or via email at eric.damian@epa.ohio.gov.

Sincerely,

A handwritten signature in black ink, appearing to read "Eric Damian", with a stylized flourish extending to the right.

Eric Damian
Storm Water Group
Division of Surface Water

ED/kb

Enclosure: Inspection Form

Ohio EPA DSW Storm Water Section, Construction Site Visit Information Form

Inspector initials: ESD Visit date: 7/30/13 Permit # 1GC04422*AG

Site Name: Former CNW

Site Address: 4710 Madison Rd

People Contacted On Site: none

Phone: _____ E-mail: _____

1. Did you see the following on site?

ITEM	YES	NO	Not Requested	Comments
NOI				
Coverage Letter				
SWP3				
Inspection Records				
Contractor & Subs signature document				

2. Acreage Disturbed: 3

3. Site Status: Clearing/grubbing Rough Grading Storm sewers in
 Streets in Utilities installed Final Grade Final stabilization

4. Are BMPs needed: no

5. Are BMPs effective? All Some None No BMPs

Explain: inlet protection, final stabilization in place

6. What post construction controls are shown on the SWP3? n/a

7. Were Photos taken & saved? no 8. Was an NOV issued? no

Additional notes/comments:
 - demolition complete
 - if construction is complete and no further development site is ready for NOT once sediment around inlets is removed and then inlet protection is removed.