



Edith R. Bastian, Governor
Andy Taylor, Lt. Governor
Scott J. Nally, Director

July 30, 2013

Steve Havens
Columbus Metropolitan Housing Authority
880 East 11th Avenue
Columbus, OH 43211

**Re: Construction Storm Water Inspection at Franklin Station/ Franklin County
Permit Number: 4GC03741*AG**

Dear Mr. Havens:

This letter is written regarding a storm water inspection conducted by Elizabeth Pleta and Rachel Bellis of the Ohio EPA at Franklin Station located on the north side of West Broad Street between North May Avenue and North Mill Street on July 10, 2013. The purpose of the inspection was to evaluate compliance with the General Storm Water Permit associated with Construction Activities. During the inspection, our staff noted the following issues associated with construction activities at this site:

Sediment and Erosion Control:

- It appears that the silt fence in the northwest corner of the site has failed and will require maintenance at this time (See Figure 1). Please ensure corrections are made within three (3) days of receiving this letter.
- It appears that the perimeter along the southeast side of the site is void of any sediment controls (See figure 2). Please ensure this is done within three (3) days of receiving this letter.
- It appears that inlet protections require maintenance to ensure a proper functioning condition (See Figure 3).

If you have any questions regarding this letter or the inspection, please do not hesitate to contact me at our Central District Office at 614-728-3844 or email at harry.kallipolitis@epa.state.oh.us.

Sincerely,

Harry Kallipolitis
Storm Water Coordinator
Division of Surface Water
Central District Office

HK/nsm Franklin Station 7-10-13



Figure 1 Northwest corner of site requiring reinstallation of sediment controls.



Figure 2 Northeast perimeter requiring sediment controls.




Figure 3 Inlet protection that requires maintenance.