



John R. Kasich, Governor
Mary Taylor, Lt. Governor
Scott J. Haffy, Director

July 30, 2013

Mark Waller
South-Western City Schools
3805 Marlene Drive
Grove City, Ohio 43123

**Re: Construction Storm Water Inspection at Alton Hall Elementary School / Franklin County,
Permit Number: 4GCD00093 *AG**

Dear Mr. Waller:

This letter is written regarding a storm water inspection conducted by Sam Marotta and Paul Hafner of the Ohio EPA, at Alton Hall Elementary School located at 1000 Alton Road on July 8, 2013. The purpose of the inspection was to evaluate compliance with the General Storm Water Permit associated with Construction Activities. During the inspection, our staff noted the following issues associated with construction activities at this site:

Sediment and Erosion Control:

- Our staff observed an area of concrete disposal that lacked proper containment (See Figure 1). If future onsite disposal is required, a containment measure such as a pit impoundment is expected. A washout containment area must be established to ensure compliance with the Ohio EPA's General Storm Water Permit.
- Please ensure all storm water from affected areas is routed to the sediment basin(See Figure 2).
- Be aware the General Permit states that all barren areas which remain idle in excess of 21 days must be protected from erosion within seven days of the last earth disturbing activities. In addition, erosion protection must be implemented for all areas of final grade within seven (7) days.

If you have any questions regarding this letter or the inspection, please do not hesitate to contact me at our Central District Office at 614-728-3844 or email at harry.kallipolitis@epa.state.oh.us.

Sincerely,

Harry Kallipolitis
Storm Water Coordinator
Division of Surface Water
Central District Office

HK/nsm Alton Hall Elementary School 7-8-13

Alton Hill Elementary School
Cairo, Georgia



Figure 1: Concrete washout pit required.

Alton Hill Elementary
School
District Code : Watershed
7500010
Cairo, Georgia

