



John Kasich, Governor  
Richard Cordusio, Lt. Governor  
John P. Bland, Director

August 6, 2013

George Layton  
Layton Services  
59 Grant Street  
Newark, OH 43055

Re: **Construction Storm Water Inspection at Layton Services Shop Building / Licking  
County / Permit Number: 4GC04207\*AG**

Dear Mr. Layton:

This letter is written regarding a storm water inspection conducted by Rachel Bellis and Paul Hafner of the Ohio EPA at Layton Services Shop Building located at 1384 East Main Street on July 18, 2013. The purpose of the inspection was to evaluate compliance with the General Storm Water Permit associated with Construction Activities. During the inspection, our staff noted the following issues associated with construction activities at this site:

**Sediment and Erosion Control:**

- Silt fence requires entrenchment and extension along the western perimeter of the site (see Figure 1). Additional silt fence is required along the northern side of the site, behind the stockpiles. Corrective measures are expected within seven days from the receipt of this letter.
- Be aware the General Permit states that all barren areas which remain idle in excess of 21 days must be protected from erosion within seven days of the last earth disturbing activities. In addition, erosion protection must be implemented for all areas of final grade within seven (7) days.

If you have any questions regarding this letter or the inspection, please do not hesitate to contact me at our Central District Office at 614-728-3844 or email at [harry.kallipolitis@epa.state.oh.us](mailto:harry.kallipolitis@epa.state.oh.us).

Sincerely

Harry Kallipolitis  
Storm Water Coordinator  
Division of Surface Water  
Central District Office

HK/nsm Layton Services Shop Building 7-18-13



**Figure 1: Silt fence along western side of site needs to be entrenched four to six inches.**