

40 years and moving forward

John E. Kasich, Governor  
Mike Taylor, Lt. Governor  
Scott J. Nally, Director

August 8, 2013

Austin Rogers  
Marengo DOHP, VIII LLC  
9010 Overlook Boulevard  
Brentwood, TN 37027

**Re: Construction Storm Water Inspection at Dollar General Store/ Morrow County  
Permit Number: 4GC03994\*AG**

Dear Mr. Rogers,

This letter is written regarding a storm water inspection conducted by Elizabeth Pleta and Rachel Bellis of the Ohio EPA at Dollar General Store located at 4180 State Route 229 on July 24, 2013. The purpose of the inspection was to evaluate compliance with the General Storm Water Permit associated with Construction Activities. During the inspection, our staff noted the following issues associated with construction activities at this site:

#### **Sediment and Erosion Control**

- The sediment controls implemented on this site will require maintenance or reinstallation to ensure a proper functioning condition (See Figures 1 & 2). The General Permit states that all sediment controls will be inspected and maintained every seven days or within 24 hours of a precipitation event equal to or greater than 0.5 inches. A log of inspection must be maintained on site for the agency to review.

#### **Barren Areas**


- Be aware the General Permit states that all barren areas which remain idle in excess of 21 days must be protected from erosion within seven days of the last earth disturbing activities. In addition, erosion protection must be implemented for all areas of final grade within seven (7) days.

If you have any questions regarding this letter or the inspection, please do not hesitate to contact me at our Central District Office at 614-728-3844 or email at [harry.kallipolitis@epa.state.oh.us](mailto:harry.kallipolitis@epa.state.oh.us).


Sincerely,

Harry Kallipolitis  
Storm Water Coordinator  
Division of Surface Water  
Central District Office

HK/nsm Dollar General Store (Marengo) 7-24-2013



**Figure 1 Silt fence on west side of site requires maintenance.**



**Figure 2 Ditch on west side of site requiring repair.**