



John E. Kasich, Governor
Mike DeWine, Lt. Governor
Steve Dineen, Director

September 13, 2013

Tim Gehring
Worthington City Schools
200 East Wilson Bridge Road
Worthington, Ohio 43085

**RE: Construction Storm Water Inspection at Wilson Hill Elementary School/
Franklin County, Permit Number: 4GC04229*AG**

Dear Mr. Gehring

This letter is written regarding a storm water inspection conducted by Elizabeth Pleta and Jerome Hoke of the Ohio EPA at Wilson Hill elementary School located at 6599 Northland Road on August 21, 2013. The purpose of the inspection was to evaluate compliance with the General Storm Water Permit associated with Construction Activities. During the inspection, our staff noted the following issues associated with construction activities at this site:

Sediment and Erosion Control:

- During the investigation our staff noted a stock pile located on the north side of the site (See Figure 1). This area will require sediment/erosion controls. Please install silt fence on site to minimize sediment laden runoff.
- The silt fence on the east portion of the site has failed and will require maintenance at this time.
- The entrance of the site must be stabilized with non-erodible fill to minimize off site vehicle tracking.

Concrete Washout:

- Our staff observed an area of concrete disposal that lacked proper containment (See Figure 2). If future onsite disposal is required, containment measures such as a pit impoundment is expected.

Tim Gehring
Worthington City Schools
Page 2

Barren Areas:

- Be aware the General Permit states that all barren areas which remain idle in excess of 21 days must be protected from erosion within seven days of the last earth disturbing activities. In addition, erosion protection must be implemented for all areas of final grade within seven (7) days.

If you have any questions regarding this letter or the inspection, please do not hesitate to contact me at our Central District Office at 614-728-3844 or email at harry.kallipolitis@epa.state.oh.us.

Sincerely



Harry Kallipolitis
Storm Water Coordinator
Ohio EPA
Division of Surface Water

c: Jeff Bohne, Water Quality Supervisor, DSW / CDO




Figure 1 Stockpile on north side of site that requires silt fence.




Figure 2 Note: 1 concrete wa- hout lacking proper containment.