



John R. Kasich, Governor
Mary Taylor, Lt. Governor
Scott J. Coffey, Director

September 24, 2013

Mark Waller
South-Western City Schools
3805 Marlene Drive
Grove City, OH 43123

Re: Construction Storm Water Inspection at Alton Hall Elementary School / Franklin County. Permit Number: 4GCD00093 *AG

Dear Mr. Waller:

This letter is written regarding a storm water inspection that I conducted on September 13, 2013, at Alton Hall Elementary School located at 1000 Alton Road. The purpose of the inspection was to evaluate compliance with the General Storm Water Permit associated with Construction Activities. During the inspection, I noted the following issues associated with construction activities at this site:

Sediment and Erosion Control:

- I noticed that the concrete wash-out pit needed to be maintained. Please see attached pictures.
- Please ensure all storm water from affected areas is routed to the sediment basin and that any dewatering activities include a discharge to a filter bag. Also, maintain the silt fence along the rear of the site. Please see attached pictures.
- Be aware the General Permit states that all barren areas which remain idle in excess of 21 days must be protected from erosion within seven days of the last earth disturbing activities. In addition, erosion protection must be implemented for all areas of final grade within seven (7) days. There is an area in the front of the school that will need to be re-seeded again. Please see attached pictures.

If you have any questions regarding this letter or the inspection, please do not hesitate to contact me at our Central District Office at 614-728-3851 or email at greg.sanders@epa.state.oh.us.

Sincerely,

Gregory L. Sanders
Storm Water Coordinator
Division of Surface Water
Central District Office

GS/slw Alton Hall E.S., September 13, 2013



