



John R. Kasich, Governor
Mary Taylor, Lt. Governor
Scott J. Nally, Director

October 7, 2013

John Hanson
City of Columbus Department of Finance and Management
90 West Broad Street B-16
Columbus, OH 43215

**RE: Construction Storm Water Inspection at Southside Health Center/ Franklin County,
Permit Number: 4GC03866*AG**

Dear Mr. Hanson,

This letter is written regarding a storm water inspection conducted by Jerome Hoke and Elizabeth Pleta of the Ohio EPA at Southside Health Center located at 1905 Parsons Road on September 23, 2013. The purpose of the inspection was to evaluate compliance with the General Storm Water Permit associated with Construction Activities. During the inspection, our staff noted the following issues associated with construction activities at this site:

Sediment and Erosion Control:

- Our staff observed an area of concrete disposal that lacked proper containment (See Figure 1). If future onsite disposal is required, containment measures such as a pit impoundment are expected.
- Please be aware measures are expected to ensure all barren areas are properly protected in preparation for the upcoming winter months. In the event earth disturbing activities extend beyond an effective growing season, alternate erosion protection is expected. This would include but not limited to a crimped straw mulch cover. Please submit to my attention the temporary seeding/protection schedule to ensure the erosion protection requirements are not violated.

If you have any questions regarding this letter or the inspection, please do not hesitate to contact me at our Central District Office at 614-728-3844 or email at harry.kallipolitis@epa.state.oh.us.

Sincerely

A handwritten signature in blue ink that reads "Harry Kallipolitis". To the right of the signature, the initials "For HK" are written in blue ink.

Harry Kallipolitis
Storm Water Coordinator
Ohio EPA
Division of Surface Water

c: Jeff Bohne, Water Quality Supervisor, DSW / CDO

Southside Health Center
Scioto River River Watershed
Photo By: Elizabeth Pleta
9/23/13



Figure 1: Concrete washout activities require proper containment.