



City of Cleveland  
Frank G. Jackson, Mayor

Department of Public Health  
Division of Air Quality  
75 Erieview Plaza, Suite 200  
Cleveland, Ohio 44114-1839  
216/664-2297 • Fax: 216/420-8047  
www.clevelandhealth.org

**SERVING OHIO EPA AS AGENCY 13  
FOR CUYAHOGA COUNTY**

**CERTIFIED MAIL 7009 3410 0002 1933 7830  
RETURN RECEIPT REQUESTED**

6/27/11

Wayne Eliason  
Oakwood Sunoco  
22775 Broadway Ave.  
Oakwood, OH 44146

**FACILITY ID: 13-18-40-8424  
NOTICE OF VIOLATION FOLLOW-UP LETTER**

Dear Mr. Eliason:

On 6/8/11, the Cleveland Division of Air Quality (CDAQ) issued a Notice of Violation requiring Oakwood Sunoco to perform an Air-to-Liquid Ratio test (A/L), and a Static Leak test (SL). Oakwood Sunoco had not performed A/L Ratio and SL tests since 11/2/09. CDAQ personnel witnessed successful A/L Ratio and SL tests on 6/23/11.

The corrective action was conducted in a timely manner and appropriate steps were taken to bring the source into compliance. CDAQ has determined that no further enforcement action is warranted at this time, but reserves its right to take such action in the future if necessary.

The above facts will be forwarded to Ohio EPA for evaluation and review.

CDAQ issues this letter with Ohio EPA's concurrence and does not excuse any violations of local, state and federal laws or regulations regarding air pollution control. Violations of air pollution control laws may be pursued in local court or referred to Ohio EPA or U.S. EPA for further enforcement action. Should you have any questions, please call Dave DeChant at 216-664-3213. All correspondence with CDAQ must include the Ohio EPA facility identification number for Oakwood Sunoco: 13-18-40-8424.

Sincerely,

A handwritten signature in cursive script that reads "Linda Kimmy".

Linda Kimmy  
Field Enforcement Manager, CDAQ

LK/dd

cc: John Paulian, Ohio EPA Central Office  
William MacDowell, U.S. EPA Region V  
Facility File and L:\Data\Facilities\1318408424\2011-5-31 NEAR.docx



# Cleveland Division of Air Quality

## GDF Inspection Report

Form Revised: 11/09/2010



DAPC - APPENDIX N (GDF)

Date: 6/23/11  
 Premise Number: 13-19-40-8404  
 Facility Name: DAKWOOD SUNOCO  
 Facility Address: 2775 BROADWAY AVE, DAKWOOD

Inspected by: D. DECHANI  
 Type of System: MARION/GILBARCO  
 Testing Company: TANK INTEGRITY

### STATIC LEAK TEST RESULTS

Stage II System: Vapor Balance [ ] Vacuum Assist []  
 Stage I System: Two point [] Coaxial [ ] Manifold? Aboveground [ ] Underground []

Tank #	1	2	
Product Grade	BUL	PUL	
Actual Tank Capacity, gallons	11680	7950	19630
Gasoline Volume	7977	1468	9445
Ullage, gallons (#2-#3)	3705	6480	10187
Initial Pressure, inches H <sub>2</sub> O			2.0
Number of Nozzles Served by Tank			4
Test Location: Stage I VC or Stage II Riser			1VC
Pressure After 1 Minute, inches H <sub>2</sub> O			2.00
Pressure After 2 Minutes, inches H <sub>2</sub> O			2.00
Pressure After 3 Minutes, inches H <sub>2</sub> O			2.00
Pressure After 4 Minutes, inches H <sub>2</sub> O			2.00
Final Pressure After 5 Min., inches H <sub>2</sub> O			2.00
Allowable Final Pressure			1.90

Static Leak Test Results: Pass [] Fail [ ] Which tanks failed? \_\_\_\_\_

Notes: \_\_\_\_\_

### DYNAMIC PRESSURE TEST RESULTS

Quantity of gasoline introduced into Stage II, (gallons): \_\_\_\_\_ Riser [ ] Bellows [ ]

Nozzle #	40 CFH 0.16" Max	60 CFH 0.35" Max	80 CFH 0.62" Max	Pass / Fail

Nozzle #	40 CFH 0.16" Max	60 CFH 0.35" Max	80 CFH 0.62" Max	Pass / Fail

Did the gauge needle pulsate or peg at any flow rate during the test? Yes [ ] No [ ]

Dynamic Pressure Results: Pass [ ] Fail [ ]

Notes: \_\_\_\_\_

