



Environmental
Protection Agency

John R. Kasich, Governor
Mary Taylor, Lt. Governor
Scott J. Nally, Director

December 8, 2011

Lisa Zigmund
ODOT District 6
400 East William Street
Delaware, OH 43015

Re: **Storm Water Inspection at Dempsey Road Improvement Project**
Franklin County
Permit Number: 4GC03411*AG

Dear Ms. Zigmund:

This letter is written in follow up to a construction storm water inspection I conducted on the Dempsey Road Improvement Project located east of State Route 3 in Westerville, Ohio on November 30, 2011. The purpose of the inspection was to evaluate compliance with the General Storm Water Permit Associated with Construction Activities. During the inspection, the following was noted:

Sediment and Erosion Controls:

- All areas must be protected from erosion. Given the time of year a crimped straw mulch cover or equivalent is expected.

Post Construction Requirements:

- The General Storm Water Permit requires specific post construction water quality treatment for all sites. Guidance regarding the post construction requirements is found at:
<http://www.epa.state.oh.us/dsw/storm/CGPPCQA.aspx>. Please submit to my attention (email preferred at harry.kallipolitis@epa.state.oh.us) which practice will be installed at this site to ensure compliance with the General Permit. Please include all design criteria and calculations in your submission.

If you have any questions regarding this letter or the inspection, please do not hesitate to call me at our Central District Office at (614) 728-3844 or email at harry.kallipolitis@epa.state.oh.us.

Sincerely,

Harry Kallipolitis
Storm Water Coordinator
Division of Surface Water
Central District Office

c: Jeff Bohne, Water Quality Supervisor, DSW/CDO

HK/nsm Dempsey Road 11-30-11