



**Environmental  
Protection Agency**

John R. Kasich, Governor  
Mary Taylor, Lt. Governor  
Scott J. Nally, Director

March 18, 2011

RE: ASHTABULA – ASHCRAFT WWTP  
KINGSVILLE TWP., ASHTABULA COUNTY  
OHIO EPA PERMIT 3PG00150  
COMPLIANCE EVALUATION INSPECTION

Mr. Lawrence J. Meaney, Director  
Ashtabula County Department of Environmental Services  
36 West Walnut Avenue  
Jefferson, OH 44047

Dear Mr. Meaney:

On March 17, 2010 a site inspection was conducted at the above referenced facility located at 6023 Green Road, Kingsville Township, Ashtabula County. The inspection was conducted by John Schmidt of this office. Mark Verzella represented Ashtabula County Department of Environmental Services (ACDES). Tim Zimmerman, ACDES, was also present during the inspection. The purpose of the inspection was to evaluate the facility's compliance status with respect to the terms and conditions of the facility's National Pollutant Discharge Elimination System (NPDES) permit. The last compliance inspection was conducted on March 10, 2010.

The system consists of screening (at the old WWTP adjacent to the nursing home) grit removal, lift station, comminutor, equalization basin, aeration tanks, clarification, sand filtration, UV disinfection, and post disinfection aeration. Sludge management consists of sludge holding tanks, aerobic digestion and settling tanks, and sludge drying beds, with sludge placed into a covered dumpster or stockpiled on a concrete pad for off-site disposal at a solid waste disposal facility. The facility discharges to an unnamed tributary to Lake Erie adjacent to the north side of the facility. Generators provide backup power to the entire facility.

### **Observations**

Following are observations made during the inspection.

1. The overall condition of the treatment plant during this inspection was satisfactory with the plant well kept.
2. The comminutor replaced a previous comminutor in the fall of 2010. Screenings and grit are containerized for disposal at a solid waste landfill.
3. The facility is operated by Tim Zimmerman of ACDES, who also operates the Ashcraft WWTP.

4. One pump was currently being repaired in the flow equalization tank. A new pump was on-site and installation is expected within the next day.
5. The content of the aeration tank had good color and mixing. Sludge returns were a chocolate brown color, with minimal foaming.
6. The surface of the clarifier was clear. The effluent trough was clean and there was no scum around the effluent baffle or the trough. The weirs and effluent channels are scrubbed weekly.
7. The sand filters were in the middle of a backwash cycle during the inspection. The effluent discharged to the sand filter during the inspection was clear and free of color and turbidity. The wastewater percolated freely through the sand indicating that the beds were not clogged.
8. The final effluent sampler is maintained at the proper temperature and collects a flow proportional sample.
9. The WWTP laboratory performs monitoring of pH, temperature, dissolved oxygen, and screening for ammonia-nitrogen. ACDES contracts with Microbac Laboratories of Meadville, PA remaining parameters and quality assurance samples from the WWTP laboratory.
10. Log books and the operation and maintenance manuals are maintained at the site and were available for inspection.
11. The final effluent was of acceptable visual quality, as observed in the manhole north of the plant.

#### **NPDES Permit Compliance Review**

ACDES operates the Ashcraft WWTP under NPDES permit No. 3PG000145\*ED. A review of the electronic discharge self-monitoring reports (eDMRs) received by Ohio EPA for the period March 1, 2010 through February 1, 2011 indicates no apparent noncompliance of the terms and conditions of your NPDES permit.

#### **Limit Violations**

No effluent violations are noted for the time period reviewed.

#### **Reporting Violations**

No reporting violations were noted for the time period reviewed.

Mr. Lawrence J. Meaney  
Ashtabula Ashcraft WWTP  
March 18, 2011  
Page 3

Compliance Schedule

Your new permit, effective January 1, 2011 as modified on February 16, 2011, contains the following milestones:

Permit Effective Date	Permit Expiration Date	Schedule Due Date	Completion Date	Event Code	Schedule Type	Schedule Milestone
1/1/2011	12/31/2015	10/1/2011		95999	Other	E. Coli Status Report
1/1/2011	12/31/2015	10/1/2011		-----	Other	Submit PTI if Needed
1/1/2011	12/31/2015	1/1/2012		-----	Other	Achieve Final Limits

As of the date of this inspection, none of the compliance milestones are due. ACDES is reminded of its obligations to submit required information by the assigned milestones as prescribed by your NPDES permit.

Based upon the inspection findings and the overall compliance record of the facility, ACDES is considered to be in substantial compliance with the terms and conditions of its NPDES permit for the Ashcraft WWTP.

If you have any questions or comments regarding this notification, please feel free to contact me at (330) 963-1175.

Respectively,

  
John M. Schmidt P.E., R.S.  
Environmental Engineer  
Division of Surface Water

JMS/mt

File: Public WW/Municipal/ASH Ashcraft WWTP (Ashtabula Co.)/PC