Environmental
Protection Agency

Governor
Lt. Governor
Director

July 26, 2011

RE: MEDINA COUNTY
CITY OF MEDINA
COURTHOUSE PARKING STRUCTURE
CONSTRUCTION STORM WATER

Mr. Chris Jakab
City of Medina
132 N. Elmwood Ave
Medina, OH 44256

Dear Jakab:

On July 20, 2011, I performed an inspection at the above-referenced site to determine compliance with the Ohio EPA General Storm Water National Pollutant Discharge Elimination System (NPDES) Permit for Construction Activities #3GC04399*AG. Our records indicate that City of Medina was granted coverage under the NPDES permit on March 27, 2009.

It appears that construction activities are complete and the site has been stabilized. Please be aware that NPDES permit coverage must be terminated within 45 days of when the site reaches final stabilization. Final stabilization means that all soil disturbing activities at the site are complete and a uniform perennial vegetative cover (i.e., evenly distributed, without large bare areas) has reached a growth density of 70% or greater on all unpaved areas and areas not covered by permanent structures. Equivalent stabilization measures such as the use of landscape mulches, rip-rap or gabions may be employed, where appropriate, in lieu of vegetation. In addition, all temporary erosion and sediment control practices must be removed and disposed and all sediment trapped by these practices must be permanently stabilized.

In addition, post-construction water quality best management practices (post-construction BMPs) must be installed and a long-term maintenance plan must be provided to the party that will be responsible for long-term maintenance of those practices, e.g., homeowners' association. Post-construction BMPs are permanent site features that will remain in perpetuity to improve the quality of storm water runoff from the development site. Examples of post-construction BMPs include, but are not limited to, extended detention basins, bioretention cells (or "rain gardens"), sand filters, permeable pavement and enhanced swales. In some cases post-construction BMPs include non-structural preservation areas such as riparian setbacks and conservation easements.

Northeast District Office
2110 East Aurora Road
Twinsburg, OH 44087-1924

330 | 963 1200
330 | 487 0769 (fax)
www.epa.ohio.gov

Please review your site to determine if it has reached final stabilization and ensure that post-construction BMPs have been installed. *Please consult with Nino Piccoli, MS4 Program Manager to make this determination.* If you determine that your site has reached final stabilization, you must submit a Notice of Termination (NOT) to Ohio EPA to terminate NPDES permit coverage. The form and instructions are available on our website at www.epa.ohio.gov/dsw/storm/stormform.aspx. If you determine that your site does not yet qualify for an NOT, please provide me with a letter of explanation indicating why NPDES permit coverage cannot yet be terminated. Please submit the NOT or letter of explanation no later than August 8, 2011.

If you have any questions, please contact me at (330) 963-1128.

Sincerely,

Tim McParland
Assistant to the District Engineer
Division of Surface Water

TM/mt

cc: Patrick Patton, City of Medina, Engineer
Dan Metz, Medina County, Stormwater Technician
Nino Piccoli, City of Medina, MS4 Program Manager
Dennis Hanwell, City of Medina, Mayor
Medina SWCD