OhioEPA

State of Ohio Environmental Protection Agency

Southeast District Office

2195 Front Street
Logan, Ohio 43138

TELE: (740) 385-8501 FAX: (740) 385-6490
www.epa.state.oh.us

Ted Strickland, Governor
Lee Fisher, Lieutenant Governor
Chris Korleski, Director

February 6, 2007

RE: Vinton County
Industrial Timber and Lumber
#0682000006: B001
COMPLIANCE TEST

CERTIFIED: 70060100000356202662

Mr. Larry Hensley
Industrial Timber and Lumber
35748 State Route 93
Hamden, Ohio 45634

Dear Mr. Hensley:

On November 30, 2006, AST Environmental, Inc. performed a particulate emission compliance test at Industrial Timber and Lumber at 35748 State Route 93, Hamden, Ohio on the 18 Million Btu/hr wood fired boiler (Emissions Unit B001). Ohio EPA received the test report on January 16, 2007. The test report has been reviewed and we have concluded that the test was conducted according to the procedures specified in 40 CFR Part 60, Appendix A, U.S. EPA Test Methods 1-5. The results of the test showed the source to be out of compliance with the applicable Ohio EPA regulations and your facility permit terms and conditions.

Our test review shows the following:

A.	Tested Emission Rate:	0.388 lb/Million Btu
B.	Allowable Emission Rate:	0.30 lb/Million Btu
C.	Source Operating Rate:	9.87 mmBtu/hr
D.	Isokinetic Rate:	Run #1 - 102.4%; Run #2 -99.6%; Run #3 -98.2%

Please submit to this office, within 30 days of receipt of this letter, a plan and schedule for achieving compliance. Submit this plan to the attention of Steve Alspach.

Acceptance by Ohio EPA of a compliance plan and schedule does not constitute a waiver of Ohio EPA's authority to seek civil penalties as provided in Section 3704.06 of the Revised Code. The determination to pursue or to decline to pursue such penalties in this case will be made by Ohio EPA at a later date.

Please refer any questions concerning the above requirements to Steve Alspach, Ohio EPA Southeast District Office, at (740) 380-5424.

Thank you for your cooperation in this matter.

Sincerely,

Susan H. Clay
Environmental Specialist
Division of Air Pollution Control

SHC/mlm

cc: Steve Alspach(Emissions Unit File Copy)
Dean Ponchak, DAPC-SEDO w/ CETA summary attachment
Lisa Holscher, U.S. EPA Region V
Test Report File Copy

DIVISION OF AIR POLLUTION CONTROL-SEDO

CETA APPENDIX K DATA

Stack Test Review Summary Form

FACILITY INFORMATION

FACILITY NAME: Industrial Timber and ~~Land~~ Lumber

COUNTY: Vinton

FACILITY ID:0682000006

SCC: 10200903

EMISSION TEST INFORMATION

POLLUTANT(S) TESTED: particulate matter

INTENT TO TEST (ITT) NOTIFICATION SUBMITTED: 09/28/06

SCHEDULED TEST DATE FROM ITT: 11/29/06

TESTING FIRM: AST Environmental, Inc.

DATE TEST CONDUCTED: 11/30/06

DAPC-SEDO TEST OVERSIGHT

NAME OF DAPC-SEDO STAFF WITNESS: Clay/Alspach

WERE ALL RUNS WITNESSED? YES x NO*
*IF NO PROVIDE EXPLANATION:

IS STACK TEST FIELD FORM COMPLETE? ~~X YES~~ NO

WERE AUDIT SAMPLES TAKEN? YES x NO

EMISSION UNIT INFORMATION

EMISSION UNIT ID#: B001

EMISSION UNIT DESCRIPTION: 18 MM Btu/ hr wood fired boiler

EMISSION UNIT MONITORING AND CONTROL

LIST EU MONITORING EQUIPMENT: magnehelic reading on cyclone

LIST EU CONTROL EQUIPMENT: secondary chamber and cyclone

TEST REPORT

TEST REPORT REVIEWER:Clay

DATE TEST REPORT RECEIVED AT SEDO: 01/16/07

POLLUTANT:PM TEST METHOD:1-5
ALLOWABLE EMISSION RATE (UNITS): 0.30 lb/mmBtu
AVERAGE TEST EMISSION RATE FOR THE THREE RUNS (UNITS):0.38 lb/mmBtu
MAXIMUM PERMITTED OPERATING RATE FOR EU:18 mmBtu/hr
AVERAGE TEST OPERATING RATE FOR THE THREE RUNS:9.87 MMbTU

TEST PASSED YES X NO
DATE TEST RESPONSE LETTER SENT TO FACILITY: 02/01/07

I HEREBY VERIFY THAT THE INFORMATION CONTAINED WITHIN THE STACK TEST REPORT HAS BEEN REVIEWED AND IT HAS BEEN DETERMINED THAT THE TEST PROCEDURES, ANALYSES, AND CALCULATIONS ARE:

[x] AN ACCEPTABLE DEMONSTRATION OF CONFORMANCE WITH THE APPROVED TESTING METHODOLOGY

[ ] AN UNACCEPTABLE DEMONSTRATION OF CONFORMANCE WITH THE APPROVED TESTING METHODOLOGY

01/31/06 Clay
Date of Review Reviewed by