4GC0325620110104

2011/01/04	4GC03256	HERBERT MILLS ELEMENTARY SCHOOL

OhioEPA
State of Ohio Environmental Protection Agency

STREET ADDRESS:
Lazarus Government Center
50 W. Town St., Suite 700
Columbus, Ohio 43215

Central District Office
TELE: (614) 728-3778 FAX: (614) 728-3898
www.epa.state.oh.us

MAILING ADDRESS:
P.O. Box 1049
Columbus, OH 43216-1049

January 5, 2011

Ron Strussion
Reynoldsburg City School
7244 E Main Street
Reynoldsburg, OH 43068

Re: Construction Storm Water Inspection at Herbert Mills Elementary
Permit Number 4GC03256*AG

Dear Mr. Strussion:

This letter is written in follow-up to a construction storm water inspection I conducted at Herbert Mills Elementary on December 7, 2010. The purpose of the inspection was to evaluate compliance with the General Storm Water Permit Associated with Construction Activities. During the inspection, our staff noted the following issues associated with construction activities at this site:

Sediment and Erosion Control:

- Perimeter silt fence is installed. The silt fence along the western perimeter is NOT entrenched. Corrective measures are expected to ensure all silt fence is properly installed.

- All barren areas, which remain idle through the winter, must be protected from erosion. Given the time of year, a crimped mulch cover or equivalent is expected.

Post Construction Requirements:

- The General Storm Water Permit requires specific post construction water quality treatment for all sites. Guidance regarding the post construction requirements is found at: Http://www.epa.state.oh.us/dsw/storm/CGPPCQA.aspx. Please submit to my attention (email preferred at harry.kallipolitis@epa.state.oh.us) which practice will be installed at this site to ensure compliance with the General Permit. Please include all design criteria and calculations in your submission.

If you have any questions regarding this letter or the inspection, please do not hesitate to call me at our Central District Office at (614) 728-3844 or email at harry.kallipolitis@epa.state.oh.us. In addition, please provide a written response to the action items addressed above within ten days from receipt of this letter. A follow-up inspection will be conducted to ensure the minimum conditions of the General Permit have been met.

Sincerely,

Harry Kallipolitis
Storm Water Coordinator
Division of Surface Water
Central District Office

c: Jeff Bohne, Water Quality Supervisor, CDO/DSW

HK/nsm Herbert Mills Elementary 12-07-2010